

Mission Kakthiya Grounded Works and Desiltation Progress as on 03-09-2015 of I.B. Division, Wanaparthy

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Administrative Approval Rs. in	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs.in lakhs.	Date of Grounding	Name of the Agency	Machinery Deployed		Desiltation		Expenditure incurred so far	Remarks
													No. of Excavators	No. of Dozers	No. of Tractor Trips	Quantity in Cum		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	07-078-38-003-01-303	Thimmareddy Kunta	Thirmalayapally	Ghanpur	Wanaparthy	28.40	16.02.2015	50.20	2097974	1674183.25	03/04/2015	B.Thammanna Goud	1		4000	12000	10	Bund, I.C, Sluice work completed & Silt, Weir and F.C work in progress.
2	07-078-38-004-01-305	Meedi Kunta	Allamayapally	Ghanpur	Wanaparthy	24.10	16.02.2015	77.70	1588333	1299257.21	03/04/2015	B.Thammanna Goud	1		5000	15000	8.13	Bund, I.C work completed & Silt and F.C work in progress.
3	07-078-38-012-01-303	Uppervani Cunta	Salkalapur	Ghanpur	Wanaparthy	37.40	16.02.2015	95.00	2679610	2250337.32	03/04/2015	Vakiti Srinivasulu	1		8600	21500	12.1	Bund, Sluice, Weir work completed & I.C and F.C work in progress.
4	07-078-38-006-01-101	Reddycheruvu	Venkatammappally	Ghanpur	Wanaparthy	44.3	27.02.2015	260.02	3124529	2592734.16	24/04/2015	S.Sanjeeva	2		9666	29000	10.1	I.C, Sluice work completed & Silt, Bund and F.C work in progress.
5	07-078-38-018-01-303	Dhoti kunta	Manajipet	Ghanpur	Wanaparthy	26.9	27.02.2015	65	1938318	2033101.75	05/05/2015	K.Muralidhar Reddy	1		4500	13500	11.3	Bund, I.C, weir work completed & Silt and F.C work in progress.
6	07-078-38-015-01-302	Bheekya Kunta	Karni thanda H/o Shaapur	Ghanpur	Wanaparthy	13.49	27.02.2015	22	1075657	1045646.17	20/05/2015	T.Baleeshwer Reddy	1		1393	3482	6	Bund, Silt, Sluice work completed & I.C, weir and F.C work in progress.
7	07-078-38-023-01-101	Oorakunta	Balijapalli	Ghanpur	Wanaparthy	33.75	27.02.2015	105	2714621	2714621	24/04/2015	P.Srinivas Reddy	1		3166	9500		Bund, I.C, weir work completed & Silt and F.C work in progress.
8	07-078-38-022-01-101	Basireddy Cheruvu	Jangamayapally	Ghanpur	Wanaparthy	30.6	27.02.2015	186	2182942	2281174.39	05/05/2015	P.Srinivas Reddy	2		2666	14100		Bund work completed, I.C and silt work in progress
9	07-078-38-014-01-101	Budigavani kunta	Paravatapur	Ghanpur	Wanaparthy	42.65	05.03.2015	138.26	3051967	2966817.12	10/05/2015	T.Baleeshwer Reddy	2		9133	25000	22.46	Silt, Bund, I.C completed and Sluice, F.C work in progress.
10	07-078-38-015-01-303	Vysya Kunta	Karni Thanda H/o Shapur	Ghanpur	Wanaparthy	13.34	05.03.2015	21	1046603	1017402.78	06/05/2015	T.Baleeshwer Reddy	1		1233	3701	6.89	Bund, Silt, Sluice work completed & I.C, weir and F.C work in progress.
11	07-078-38-001-01-301	Oora Kunta	Anthapally	Ghanpur	Wanaparthy	38.3	05.03.2015	80	2813988	2180840.7	17/06/2015	S.Bheem Sagar						Water in tank bed, Bund and F.C in progress.
12	07-078-38-002-01-305	Rudranikunt	Kamaluddinpur	Ghanpur	Wanaparthy	18.85	05.03.2015	60	1475982	1161597.83	01/05/2015	Chiluka Rama Chandra Reddy	1		2158	6476	8.41	Silt, Bund, I.C completed and Sluice, F.C work in progress.
13	07-078-38-018-03-301	Morre Kunta	Rukkannapalli	Ghanpur	Wanaparthy	16.39	05.03.2015	40	1281800	1166438	05/05/2015	S.Ravinder Reddy	1		2120	5301		Silt, Bund, Sluice and F.C work in progress.
14	07-078-38-013-01-102	Neeredicheru	Mamidimada	Ghanpur	Wanaparthy	53.30	09.03.2015	105.16	3740228	3605579.79	05/05/2015	Chiluka Rama Chandra Reddy	1		12000	30000		Bund and Silt work in progress
15	07-078-38-002-01-306	Vatrasikunta	Kamaluddinpur	Ghanpur	Wanaparthy	40.10	09.03.2015	65.30	3021950	2378274.65	01/05/2015	Chiluka Rama Chandra Reddy	3		6833	20421	20.34	Silt, Bund, I.C completed and Sluice, F.C work in progress.
16	07-078-38-007-01-101	Reddy Cheru	Agaram	Ghanpur	Wanaparthy	86.40	09.03.2015	221.21	6781661	7117353.22	30/05/2015	T BaleswarReddy	3		12887	32217.1	37.31	Bund, Sluice and Silt work progress
17	07-078-38-015-01-101	Kotulakunta	Shapur	Ghanpur	Wanaparthy	54.82	09.03.2015	114.14	4585351	4556220.3	06/05/2015	K Prabhakar Reddy	2		4700	14100		Silt, Bund, I.C, weir, Sluice completed and F.C work in progress.
18	07-078-38-017-01-102	Eddula Cheru	Malkapuram	Ghanpur	Wanaparthy	57.9	04.04.2015	132	4199835	3935245.4	25/05/2015	K Muralidar Reddy						Bund, I.C, weir and F.C work in progress.
19	07-078-38-013-01-308	Vemulavani Cheruvu	Mamidimada	Ghanpur	Wanaparthy	37.8	04.04.2015	80	2471183	2350095.03	25/05/2015	Sandya Constructions	2		12000	30000		Bund and silt work progress
20	07-078-53-008-01-309	Nagaralacheru	Nagarala	Pebbair	Wanaparthy	20.06	04.02.2015	56.00	1521048	1095306	22/04/2015	MS Sai Sumanth Infra Structure	1		2240	5600		
21	07-078-53-007-01-302	Kambalacheru	Kambalpur	Pebbair	Wanaparthy	29.05	04.02.2015	58.00	2161573	1655764.92	29/03/2015	Pedda Mogilanna						
22	07-078-53-011-01-303	Gandikunta	Pebbair	Pebbair	Wanaparthy	14.85	16.02.2015	29.70	1073478	814877.15	05/05/2015	M/S Sri Venkateshwera constructions	1		1800	4500		

23	07-078-53-007-01-303	Mettukunta	Kambalapur	Pebbair	wanaparth	13.15	27.02.2015	25	1078570	810006.07	05/05/2015	E.sashibhushanam	1	932	2329		silt completed
24	07-078-53-009-01-306	Chota Cheruvu	Gumpalpally H/o Srirangapur	Pebbair	wanaparth	41.6	05.03.2015	98	3170268	2473126.07	05/05/2015	Harshavardhan Reddy	1	7120	17800		
25	07-078-53-005-01-101	Morranna Cheru	Kanchirao palli	Pebbair	Wanaparth	68.15	09.03.2015	184.39	5295301	4623327.3	20/05/2015	Sri A Bhupal Reddy					
26	07-078-53-008-01-303	Pedda Marri kunta	Nagarala	Pebbair	Wanaparth	17.60	09.03.2015	40.00	1367711	1005267.59	30/05/2015	Md.Alli peer	1	2320	5800		
27	07-078-53-006-01-301	Noini kunta	Tatipamual	Pebbair	Wanaparth	26.95	09.03.2015	50.00	1930504	1540542.19	22/05/2015	T.Vasantha Reddy	1	4800	12000		
28	07-078-53-012-01-103	Chouta Cheru	Rangapur	Pebbair	Wanaparth	68.54	09.03.2015	172.00	4709430	4281429.85	23/05/2015	MS Sai Sumanth Infra Structure	0	0	0	0	
29	07-078-53-013-01-307	Chinna Kunta	Buniyad Pur	Pebbair	Wanaparth	42.60	09.03.2015	85.00	3053218	3053218	22/06/2015	N.Narayana					
30	07-078-53-013-01-308	Saianna Kunta	Buniyad Pur	Pebbair	Wanaparth	26.10	09.03.2015	55.00	1909346	1909346	22/06/2015	N.Narayana					
31	07-078-53-012-01-104	Vengaiah cheru	Rangapur	Pebbair	Wanaparth	57.63	09.03.2015	115.00	3819707	3097782.38	05/05/2015	Sri P Venkataiah	1	7120	17800		
32	07-078-53-004-01-301	Thoorpuloni Cunta	Thummalapally	Pebbair	Wanaparth	22.40	25.3.2015	35.00	1656416	1358261.12	03/06/2015	Harsha vardhan Reddy	0	0	0	0	
33	07-078-53-002-01-101	Oora cheruvu	Ramapur	Pebbair	Wanaparth	53.50	25.3.2015	107.25	3921248	3529515.32	28/05/2015	Sri P Venkatesh	1	7680	19200		
34	07-078-53-019-01-102	Pathapally cheru	Pathapally	Pebbair	Wanaparth	47.23	25.3.2015	101.05	3277498	3424985.41	23/05/2015	Sudhakar Reddy					
35	07-078-53-003-01-102	Lingareddy Cheruvu	Shakapur	Pebbair	Wanaparth	76.45	04.04.2015	171.24	5650527	4915958.49	01/06/2015	Sri V Maheswar Reddy	1	2400	6000		
36	07-078-53-010-01-101	Tatiman cheruvu	Chelimilla	Pebbair	Wanaparth	85.05	22-04-2015	###	6444382	6057719.08	12/06/2015	Sri V Maheswar Reddy					
37	07-078-37-011-01-310	Ralakunta	Peddamanadadi	Peddamanadadi	Wanaparth	15	27.02.2015	25	1236697	1293585.06	12/06/2015	K.Bhasker Reddy					Bund, F.C, Silt, I.C, weir, Sluice work in progress.
38	07-078-37-009-01-302	Oorakunta	Veiraipally	Peddamanadadi	Wanaparth	29.5	27.02.2015	66	2205516	2007019.56		S.Ravinder Reddy	1	5548	13868.38		Bund, F.C, Silt completed, I.C, weir, Sluice work in progress.
39	07-078-37-008-01-101	Gundla Cheruvu	Chinnamandadi	Peddamanadadi	Wanaparth	50.3	27.02.2015	145	3723307	2848329.86	12/05/2015	Sri T Srinivas reddy	1	9920	24800		Silt, Bund, weir and F.C work in progress.
40	07-078-37-003-01-101	Ooracheru	Kanmanur	PeddaMandadi	Wanaparth	40.28	09.03.2015	113.31	2928610	2970781.98	03/06/2015	Sree Venkateshwera Constructions	2	7200	18000		Silt, Bund and F.C work in progress.
41	07-078-37-015-01-304	Kothakunta	Jagatpalli	PeddaMandadi	Wanaparth	9.78	09.03.2015	15.00	723629	532156.77	20/05/2015	D Ravi kumar	1	1250	3126		Silt and Bund work in progress.
42	07-078-37-010-01-302	Appanna kunta	Pamireddypalli	PeddaMandadi	Wanaparth	12.10	09.03.2015	20.00	1003801	759877.36	15/05/2015	VSC Infra PVT LTD	1	550	1650		Silt and Bund work in progress.
43	07-078-37-015-01-101	Jagpal Samudram	Jagatpalli	PeddaMandadi	Wanaparth	62.25	09.03.2015	153.14	4155725	3254348.25	12/05/2015	D Kurumurthy					Water in Tank bed, I.C, Weir, F.C and Bund work in prgress.
44	07-078-37-002-01-307	Kotha Cheru	Chinna Munagal Ched	PeddaMandadi	Wanaparth	29.36	09.03.2015	90.36	1993023	1492973.53	31/05/2015	M Rajavardhan Reddy					Work was stopped by the villagers.
45	07-078-37-014-01-102	Venkann Cheru	Mangilla	PeddaMandadi	Wanaparth	29.95	09.03.2015	200.00	2680682	2029276.27	21/05/2015	VSC Infra PVT LTD	1	980	2449		Bund, Silt, I.C work completed.
46	07-078-37-011-01-307	Lingaiiah Palli Cheru	Peddamanadadi	PeddaMandadi	Wanaparth	18.40	09.03.2015	38.00	1475223	1475223	21/05/2015	VSC Infra PVT LTD					Bund work is in progress
47	07-078-37-011-01-309	Malavanikunta	Peddamanadadi	PeddaMandadi	Wanaparth	14.60	09.03.2015	35.00	1077237	1077237	21/05/2015	VSC Infra PVT LTD	1	3920	9800		Bund, Silt work in progress.
48	07-078-37-006-01-301	Ooracheru	Gatla Khan Pur	PeddaMandadi	Wanaparth	29.95	09.03.2015	80.00	2162311	1636869.43	14/05/2015	VSC Infra PVT LTD	1	5520	13800		Bund work completed, Silt, Weir in progress.
49	07-078-37-013-01-101	Ooracheru	Mojarla	PeddaMandadi	Wanaparth	50.75	09.03.2015	211.26	3031926	2338524.52	09/05/2015	M Rajavardhan Reddy	2	10965	27413.36	13.83	Bund work complited and silt in progress.
50	07-078-37-005-01-303	Oora cheruvu	Veltoor	Peddamanadadi	Wanaparth	11.95	25.3.2015	50.00	637691	471189.88	30/05/2015	M.Rajavardhan Reddy					water in tank bed, I.C and F.C in progress.
51	07-078-37-006-01-302	Devuni Cheru	Gatla kxanapur	Peddamanadadi	Wanaparth	24.25	25.3.2015	65.00	1731569	1795637.05	01/06/2015	M Rajavardhan Reddy	1	3333	10000		Bund, F.C, Silt, I.C, weir work in progress.
52	07-078-37-004-01-303	Oora cheruvu	Baleedpally	Peddamanadadi	Wanaparth	36.10	25.3.2015	68.00	2717234	2756362.17	03/06/2015	Sri venkateswara construction	1	9280	23200		Bund, F.C, Silt work in progress.
53	07-078-51-014-01-302	KatwaKunta	Natchanahalli	Wanaparth	Wanaparth	20.15	04.02.2015	50.00	1250736	938052	19/03/2015	D.Kurumurthy	1	3333	10000	4.51	work is in progress
54	07-078-51-006-01-101	Hanumanth Cheru	Venkatapur	Wanaparth	Wanaparth	26.50	16.02.2015	100.00	1732245	1487998.46	01/04/2015	P.Srinivasa Reddy	2	6100	15277.38	9.5	Silt Completed
55	07-078-51-008-01-101	Gundla Cheru	Chimanaguntla Pally	Wanaparth	Wanaparth	49.30	16.02.2015	246.30	3693339	2910351.13	03/04/2015	K.Bhasker Reddy	2	4000	10000	10.76	Silt Completed

56	07-078-51-005-01-101	Kotha Cheru	Ankur	Wanaparthy	Wanaparthy	43.75	16.02.2015	260.25	3160533	2463951.53	31/03/2015	P.Vishnu Vardhan	3		8810	22038.07	16	Silt Completed
57	07-078-51-016-01-101	Yenganna Cheru	Savaigudem	Wanaparthy	Wanaparthy	60	27.02.2015	267.37	3965566	3073313.65	09/05/2015	Sri N Peddamogulanna	3		12800	32000		Silt Completed
58	07-078-51-002-01-101	Amma cheru	Rajanagaram	Wanaparthy	Wanaparthy	56.5	27.02.2015	230.15	3910199	3311138.35	23/04/2015	Sri Vigneswara Construction	2		4000	10000		Work is in progress
59	07-078-51-001-01-303	Giddekunta	Rajapet	Wanaparthy	Wanaparthy	17.94	27.02.2015	40	1166750	950901.25	14/04/2015	D.Kurumurthy	1		3200	8000	4.63	Silt Completed
60	07-078-51-018-01-302	Oorakunta	Dattayapally	Wanaparthy	Wanaparthy	23.97	27.02.2015	40	1635802	1392394.66	14/04/2015	D.Kurumurthy	3		3250	8000	4.5	Silt Completed
61	07-078-51-021-01-301	Kothacheru	Kasimnagar	Wanaparthy	Wanaparthy	25.2	27.02.2015	45	1873329	1404996.75	14/04/2015	G.Dinesh sagar	3		4000	10000		Silt Completed
62	07-078-51-011-01-302	Buddoni kunta	Peddagudem	Wanaparthy	Wanaparthy	19.39	27.02.2015	35	1351494	1013620.5	14/04/2015	G.Dinesh sagar	3		4700	11780.55	5.04	Silt Completed
63	07-078-51-020-01-302	Ooracheru	Appayapally	Wanaparthy	Wanaparthy	32.74	27.02.2015	60	2519010	2059290.68	14/04/2015	Vakiti Srinivasulu	3		6100	15427.12	8.47	Silt Completed
64	07-078-51-003-01-303	Chintal Cheru	Achitapur	Wanaparthy	Wanaparthy	23.6	27.02.2015	40	1744857	1256297.04	14/04/2015	J.sudhaker Reddy	2		3950	10000		Silt Completed
65	07-078-51-004-01-101	Raja Cheruvu	Chittyal	wanaparthy	Wanaparthy	43.4	05.03.2015	90	3160679	2440044.19	30/04/2015	D.Kurumurthy	3		10500	26248		Silt Completed
66	07-078-51-017-01-101	Kotha Cheru	Chandapur	Wanaparthy	Wanaparthy	46.36	09.03.2015	211.07	3135638	2605715.18	09/05/2015	D.Ravi kumar	2		8000	20000		Silt Completed
67	07-078-50-009-01-304	Raja Cheru	Banda Raipakula	Gopalpet	Wanaparthy	13.75	16.02.2015	30.00	981030	792770.34	10/04/2015	PVR Constructions	1	0	2376	5939		Silt Completed
68	07-078-50-018-01-311	Pasoni Cunta	Yedutla	Gopalpet	Wanaparthy	9.00	16.02.2015	15.00	782189	639048.41	22/04/2015	C.Shanker reddy	1	0	0	0		Not started due to patta lands in tank bed area
69	07-078-50-012-01-304	Azar Cheru	Chennaram	Gopalpet	Wanaparthy	21.95	16.02.2015	98.00	1672621	1254633.01	04/04/2015	C.Shanker reddy	1	0	3274	8186		Silt Completed
70	07-078-50-007-01-305	Pedda Puli Cunta	Shanaipally	Gopalpet	Wanaparthy	13.25	16.02.2015	20.00	930108	755154.69	08/04/2015	D.Shiva ram reddy	1	0	2052	5129		Silt Completed
71	07-078-50-014-01-307	Oora Cheru	Chakalipally	Gopalpet	Wanaparthy	11.15	16.02.2015	25.00	852463	708396.75	02/04/2015	G.Srinivasa Reddy	1	0	2151.6	5379		Silt completed
72	07-078-50-012-01-302	Oora Cunta	Chennaram	Gopalpet	Wanaparthy	15.40	16.02.2015	30.00	1172317	920855	04/04/2015	B.Bhasker Reddy	1	0	2240	5600		Silt Completed
73	07-078-50-019-01-303	Error Cunta	Cheerkapally	Gopalpet	Wanaparthy	11.45	16.02.2015	30.00	872488	654453	05/04/2015	C.Shanker reddy	1	0	713.2	1783		Silt Completed
74	07-078-50-004-01-306	Thimmaiah Cunta	Polkepahad	Gopalpet	Wanaparthy	14.30	16.02.2015	25.00	957667	804248.75	02/04/2015	V.Rami Reddy	1	0	3156	7895		Silt Completed
75	07-078-50-007-01-101	Mogulla cheru	Polkepahad	Gopalpet	Wanaparthy	41.3	27.02.2015	226.5	2817944	2305078.19	24/05/2015	Md.Rafeeq	2	1	12000	30000		Silt Completed
76	07-078-50-013-01-303	Gopala samudhram	Keshampet	Gopalpet	Wanaparthy	21.46	27.02.2015	35	1621992	1297755.8	07/05/2015	K.Srinivasa Rao	1	0	3600	9000		silt progress
77	07-081-50-002-01-304	Nalla Cheruvu	Chennur	Gopalpet	Wanaparthy	19.55	05.03.2015	42	1510037	1238230.34	12/05/2015	T.Baleeshwer Reddy	1	0	2604.4	6511		Silt Completed
78	07-078-50-015-01-102	Peddacheru	Gopalpet	Gopalpet	Wanaparthy	63.26	05.03.2015	248.29	3982011	3146186.89	17/05/2015	K.Srinivasa Rao	2	1	20000	50000		silt progress
79	07-078-50-020-01-102	Kotha cheru	Yedula	Gopalpet	Wanaparthy	34.17	05.03.2015	124.12	2240144	1978047.15		Sri Vigneshwera Constructions						progress
80	07-078-50-016-01-101	Peddacheru	Mannanoor	Gopalpet	Wanaparthy	57.60	09.03.2015	233.33	3850921	3004103.47	18/05/2015	K.Srinivasa Rao	1	1	12000	30000		silt progress
81	07-078-50-008-01-101	Pedda Cheru	Nagapur	Gopalpet	Wanaparthy	62.52	09.03.2015	196.50	3740228	3421236.81	18/05/2015	B.Nagendram	2	1	17600	44000		silt progress
82	07-078-50-011-01-101	Ooracheru	Revalli	Gopalpet	Wanaparthy	50.40	09.03.2015	165.00	3710394	3252902.42	10/05/2015	D Shivaram Reddy	1	1	10000	25000		silt progress
83	07-078-50-011-01-303	Kotha Cheru	Revally	Gopalpet	Wanaparthy	23.70	25.3.2015	47.00	1832893	1519468.3	15/05/2015	M/S.Konda Constructions	1		3742	9354		Silt Completed
84	07-078-50-005-01-307	Ramasamudram	Talupunoor	Gopalpet	Wanaparthy	29.51	25.3.2015	85.37	2150899	1808906.06	02/06/2015	B.Nagendram	1	0	4667	11667		Silt Completed
85	07-078-50-019-01-101	Takkala cheru	Cheerkapally	Gopalpet	Wanaparthy	31.00	25.3.2015	107.13	2434098	1774214.03	02/06/2015	B.Nagendram	1	0	5200	13000		Silt Completed
86	07-078-50-017-01-305	Poosala Cheru	Jayanna thirumalapur	Gopalpet	Wanaparthy	22.30	25.3.2015	79.00	1729961	1703665.59	25/05/2015	Muralidhar Reddy	1	0	2708	6770		Silt Completed
87	07-078-50-004-01-310	Karnamaiah Cunta	Polekepad	Gopalpet	Wanaparthy	18.96	25.3.2015	40.00	1479223	1136043.26	24/05/2015	R.Rama Chendr Reddy	1	0	0	0		progress
88	07-078-50-005-01-101	Nalla Cheru	Talupunoor	Gopalpet	Wanaparthy	38.15	25.3.2015	115.32	2812378	2387427.68	01-06-2015	B.Nagendram	1	0	9600	24000		Silt Completed
89	07-078-50-020-01-101	Pedda Cheru	Yedula	Gopalpet	Wanaparthy	44.15	25.3.2015	284.18	3001093	2550929.05		PAS Infrastructure						work to be grounded
90	07-078-50-001-01-101	Laxmisamudram	Thadiparthi	Gopalpet	Wanaparthy	69.30	22.04.2015	###	3816418.2	3816418.24	01/06/2015	J Shanthaiah	4	1	20000	50000		Silt work completed
												Total	109	6	419360.2	1082418	230.71	

91	07-076-26-001-01-101	Ooracheruvu	Nandipet	Addakal	Devarakadra	52.65	04.02.2015	205.22	3175688	2953707.41	11/04/2015	Sri M Thirupathaiiah	0	0	14400	36000		All works are in progress
92	07-076-26-018-01-103	Devunicheruvu	Kandur	Addakal	Devarakadra	55.85	04.02.2015	149.16	3052289.1	3052289.1	20/05/2015	M/s PVR Construction	1	1	10400	26000		All works are in progress
93	07-076-26-020-01-101	Peddacheruvu	Kataram	Addakal	Devarakadra	54.95	04.02.2015	130.00	3653284	3062913	26/05/2015	M/s PVR Construction	3	1	11200	28000		All works are in progress
94	07-076-26-007-01-307	Brahmani kunta	Tumkinpur	Addakal	Deverakadra	19.18	16.02.2015	49.20	1297111	1179333.32	25/04/2015	S.Sanjeeva	1	0	2240	5600		All works are in progress
95	07-076-26-008-01-311	Nagireddipally Cheruvu	Janampet	Addakal	Deverakadra	31.86	16.02.2015	103.00	2180369	1845464.32	09/05/2015	G.Srinivas Goud	0	0	6400	16000		All works are in progress
96	07-076-26-021-01-304	Gopannakunta	Addakal	Addakal	Deverakadra	22.95	16.02.2015	39.00	1583202	1504200.22	11/04/2015	S.Ravinder Reddy	1	0	5700	14500		Silt work completed
97	07-076-26-006-01-303	Bolavanikunta	Polkampally	Addakal	Deverakadra	31.75	27.02.2015	63.08	2342303	2226359	25/04/2015	G.Bala Narasimhulu	1	1	7072	17680		Silt work completed
98	07-076-26-020-01-301	Donthikunta	Katavaram	Addakal	Deverakadra	16.37	27.02.2015	25	1140130	972530.89		Bakka Giranna	1	1	400	1000		All works are in progress
99	07-076-26-019-01-301	Kothapally Cheruvu	Thimmayipally	Addakal	Devarakadra	25.8	05.03.2015	70	1740439	1536807.64	15/05/2015	Sree Venkateshwera Constructions	1	0	10800	27000		All works are in progress
100	07-076-26-002-01-304	Thirupathigani Kunta	Dasharpally	Addakal	Devarakadra	9.65	05.03.2015	14.38	686714	652103.61	31/05/2015	Palle ravinder	1	0	2680	6700		Silt work completed
101	07-076-26-005-01-305	Somaraju Cheru	Gajulapet	Addakal	Devarakadra	28.25	05.03.2015	48	1863823	1714903.54	09/05/2015	C.Nagabhushanam	0	0	2840	7100		All works are in progress
102	07-076-26-012-01-305	Keshavanikunta	Nizalapur	Addakal	Devarakadra	19.25	05.03.2015	45	1460233	1431028.34	11/05/2015	Palle ravinder	0	0	2480	6200		All works are in progress
103	07-076-26-007-01-303	Oora Kunta	Thimmapur	Addakal	Devarakadra	19.87	05.03.2015	35.04	1536498	1244717.03	15/05/2015	S.Chinnumiya	1	0	2040	5100		All works are in progress
104	07-076-26-015-01-101	Nagipally cheruvu	Rachala	Addakal	Devarakadra	48.9	05.03.2015	188	3211546	2677465.9	20/05/2015	Vakiti anjaneyulu	1	1	8800	22000		All works are in progress
105	07-076-26-006-01-102	Oora Cheruvu	Polkampaly	Addakal	Devarakadra	56.9	05.03.2015	186.13	3783883	3215165.39	15/05/2015	Sri P Vishnuvardhan	1	0	13600	34000		All works are in progress
106	07-076-26-004-01-304	Veerappa kunta	Shakrapur	Addakal	Devarakadra	17.46	05.03.2015	30.13	1298805	1123466.33	09/05/2015	K.Ravikanth Reddy	0	0	2992	7480	2.73	Silt Completed
107	07-076-26-018-01-313	Chenaga Cheru	kandur	Addakal	Devarakadra	49.40	09.03.2015	86.00	3612591	2933423.39	15/05/2015	Mandasally krishnaiah	1	0	6400	16000		All works are in progress
108	07-076-26-018-01-310	Malakunta	Kandur	Addakal	Devarakadra	17.25	09.03.2015	33.07	1366641	1104245.93		Mandasally krishnaiah	0	0	0	0		
109	07-076-26-019-01-302	Oora cheruvu/Jolla	Thimmaipally	Addakal	Deverakadra	40.30	25.3.2015	78.00	2814941	2441961.32	31/05/2015	E Kondanna	3	0	8800	22000		All works are in progress
110	07-076-26-017-01-305	Annam kunta	Shakapur	Addakal	Deverakadra	27.14	25.3.2015	49.00	2088492	2163677.71	31/05/2015	M Thirupathaiiah	2	0	3240	8110		Silt work completed
111	07-076-26-003-01-309	Ravikunta	Vemula	Addakal	Devarakadra	14.85	22-04-2015	22.260	1209391	1028103.29	31/05/2015	P.Ramesh Goud	2	1	1394	3487		Silt work completed
112	07-076-26-011-02-102	Chowtacheru	Moosapet	Addakal	Deverakadra	83.00	22-04-2015	###	4281429.9	4281429.85		M/S Sri Sumansri Infrastructure	3	1	9600	24000		All works are in progress
113	07-076-34-005-01-102	Nalla cheruvu	Muchintala	CC Kunta	Deverakadra	58.70	16.02.2015	293.00	4014286	4014000	23/04/2015	Sri K. Anjan kumar Reddy	2	0	10000	25000		work is in progress
114	07-076-34-008-01-101	Oora cheruvu	Damagnapur	CC Kunta	Deverakadra	50.95	16.02.2015	116.36	3420340	3420000	07/05/2015	K Anjaneyulu	2	1	12000	30000	8.27	work is in progress
115	07-076-34-012-01-101	Yapal cheruvu	Thirmalapur	CC Kunta	Deverakadra	43.90	16.02.2015	118.23	2710630	2217295.34	09/04/2015	D.Janardhan	2	1	12440	31100	11.65	work is in progress
116	07-076-34-001-01-102	Peddacheruvu	Bandravelly	CC Kunta	Deverakadra	54.85	16.02.2015	231.38	4000000	3838000	09/04/2015	S. Satish chendra	2	0	2800	7000		work is in progress
117	07-076-34-016-01-101	Peddacheruvu	C.C.Kunta	CC Kunta	Deverakadra	39.90	16.02.2015	110.10	2832157	2344742.78		K.Anjaneyulu	0	0	0	0		
118	07-076-34-022-01-305	Kotta Cheru	Dupally	CC Kunta	Devarakadra	33.45	05.03.2015	70	2349040	1905306.34	07/05/2015	Sattur Baswaraj Goud	1	0	4800	12000		work is in progress
119	07-076-34-005-01-303	Modigonikunta	Muchintala	CC Kunta	Devarakadra	24	05.03.2015	38	1455760	1168975.28	23/04/2015	K.Anjan Kumar reddy	2	1	8800	22000	5.12	work is in progress
120	07-076-34-001-01-301	Oorakunta	Bandravalli	CC Kunta	Devarakadra	28.6	05.03.2015	80	1762339	1410047.43	08/05/2015	Salguti Satish Chandra	2	0	6800	17000		work is in progress
121	07-076-27-002-01-301	Srinivascheru	Ajilapur	Devarakadra	Devarakadra	28.85	04.02.2015	38.00	2185267	1772252	27/03/2015	K.Anjan Kumar reddy	0	0	3178.8	7947	6.34	Silt work completed
122	07-076-27-010-01-308	Achappakunta	Gurakonda	Devarakadra	Deverakadra	32.8	27.02.2015	62	2218815	1997155.38	22/04/2015	D.Thirupathi Reddy	0	0	3600	9000		All works are in progress
123	07-076-27-014-01-303	Chennammacheru	Hajilapur	Devarakadra	Deverakadra	12.5	27.02.2015	22	828752	798916.93	10/04/2015	V.Vishnu Vardhan Rao	0	0	2400	6000		All works are in progress
124	07-076-27-016-01-301	Thambaloni cheruvu	Laxmipally	Devarakadra	Deverakadra	24.98	27.02.2015	48	2025677	1821488.76	25/05/2015	M.Bhasker	2	1	2200	5500		All works are in progress
125	07-076-27-015-01-103	Baswaraj Cheruvu	Baswaipally	Devarakadra	Devarakadra	77.65	05.03.2015	229.21	4923000	4324000	25/05/2015	M.Vijay Kumar	1	1	9200	23000		All works are in progress

126	07-076-27-006-01-310	Ammalavani Kunta	Gaddegudem	Devarakadra	Devarakadra	15.25	05.03.2015	25	1212591	1036886.56	30/05/2015	V.Venkat Reddy	1	1	1200	3000		All works are in progress
127	07-076-27-025-01-302	Battipally cheruvu	Rekulampalli	Devarakadra	Devarakadra	38.76	09.03.2015	89.00	2551951	2138534.94	21/06/2015	D Thirupathi reddy	0	0	0	0		All works are in progress
128	07-076-27-018-01-305	kummari kunta	Dokur	Devarakadra	Devarakadra	24.70	09.03.2015	34.00	1986282	1598957.01	30/05/2015	G.Bala Narasimhulu	0	0	0	0		All works are in progress
129	07-076-27-010-01-304	Medikunta	Gurakonda	Devarakadra	Devarakadra	21.60	09.03.2015	32.00	1648235	1290732.83	18/05/2015	K.Anjan Kumar reddy	0	1	2500	6250		All works are in progress
130	07-076-27-018-01-302	Badamonikunta	Chinarajamoor/Dokur	Devarakadra	Devarakadra	11.35	09.03.2015	15.00	935980	795676.6	21/06/2015	D Thirupathi reddy	1	1	1000	2500		All works are in progress
131	07-076-27-008-01-302	Yellareddy Kunta	Balsupally H/o Devarkadra	Deverakadra	Deverakadra	29.25	25.3.2015	47.00	2223261	1756376.19		V.Vishnu vardhan Rao	1	1	5024.8	12562		All works are in progress
132	07-076-27-017-01-304	Vani Kunta	Jeenugurala	Deverkadra	Deverakadra	26.60	22-04-2015	45.000	2097975	1951326.55		P Ramesh Goud	1	1	4400	11000		All works are in progress
133	07-076-27-020-01-305	Mamidikunta	Gudibanda	Deverkadra	Deverakadra	34.96	22-04-2015	55.000	3014476	2462826.89		MD.Alli Peer	1	0	400	1000		work is in progress
134	07-076-27-024-01-301	Isrampalli	Pochamma Cheru	Deverkadra	Deverakadra	31.30	22-04-2015	45.000	2730121	2128129.32		C.Nagabhushanam	0	0	1400	3500		work is in progress
135	07-076-27-007-01-307	Bapani Kunta	Venkataiahpalli	Deverkadra	Deverakadra	23.10	22-04-2015	53.000	1919528	1381100.4		P.Ramesh Goud	1	1	1200	3000		work is in progress
136	07-076-27-013-01-101	Chouderpally	Pedda Cheruvu	Devarkadra	Deverakadra	56.25	22-04-2015	#####	4223000	3294000		V.Vishnu Vardhan Rao	1	0	8200	20500		All works are in progress
137	07-076-27-026-01-101	Perur	Peddacheru	Deverakadra	Deverakadra	80.90	22-04-2015	#####					0	0	0	0		-
138	07-076-27-005-01-101	Udandarayani cheru	Nagaram	Deverakadra	Deverakadra	52.80	25.3.2015	182.00					0	0	0	0		-
139	07-073-07-012-01-302	Ooracheruvu	Thirumallaiahpal ly	Kothakota	Deverakadra	16.33	04.02.2015	46.00	992415	771801	02/06/2015	G.Yellaswamy						
140	07-076-36-018-01-306	YellavaniKunta	Kanayapally	Kothakota	Deverakadra	10.50	04.02.2015	25.00	691844	518952	15/05/2015	K.Rajendra						
141	07-076-36-011-01-301	Tallavodika	Konnur	Kothakota	Deverakadra	14.83	04.02.2015	47.00	871305	636924	21/04/2015	J.M.Mishek						
142	07-076-36-015-01-303	Ava Kunta	Kanimetta	Kothakota	Deverakadra	4.78	04.02.2015	10.00	352632	263063	31/05/2015	J.M.Mishek						
143	07-076-36-032-01-102	Natevelly Cheruvu	Mirasapally	Kothakota	Deverakadra	33.40	16.02.2015	116.17	1993470	1512645	09/05/2015	B.Uma Maheshwer Reddy			6000	15000		
144	07-076-36-032-01-101	Kotha cheruvu	Mirasapally	Kothakota	Deverakadra	40.70	16.02.2015	100.00	2422901	1852307.81	08/04/2015	B.Uma Maheshwer Reddy			16200	40500		Silt Completed
145	07-076-36-010-01-303	Ooracheru	Nashingapur	kothakota	Deverakadra	14.95	27.02.2015	29.6	994322	785514.38	21/04/2015	Vakiti srinivasulu			2000	5000		
146	07-076-36-033-01-302	Jangamaiah Kunta	Natevalley	Kothakota	Deverakadra	6.55	27.02.2015	10	451519	338639.25	01/06/2015	G.Dinesh Sagar			840	2100		
147	07-076-36-009-01-301	Ooracheru	Nelvedi	Kothakota	Deverakadra	10.95	27.02.2015	49.5	639304	559327.07	21/04/2015	Sree Rama Constructions	1		3840	9600		progress
148	07-076-36-030-01-302	Ammapally Cheruvu	Ramakrishna Rao	KothaKota	Devarakadra	26.05	09.03.2015	62.10	1595848	1234388.43	28/05/2015	M.Pedda Mogilanna			9400			
149	07-076-36-024-01-304	Ajjakole	Bandalamma Cheru	Kothakota	Deverakadra	54.15	22-04-2015	96.000			02/06/2015				4800	12000		
150	07-076-36-024-01-303	Ajjakole	Chenchulamma Cheru	Kothakota	Deverakadra	38.75	22-04-2015	73.200	2239201	2295181.03	02/06/2015	R.Mohan Reddy			12200	30500		
151	07-076-36-021-01-301	Turka Kunta	Amdabakula	Kothakota	Deverakadra	29.75	22-04-2015	95.200	1874975	1603103.63	27/05/2015	M.Srinivasulu			3000	7500		
												Total	48	18	295301.6	715016	34.11	
152	07-079-55-006-01-101	Peddacheruvu	Uppair	Dharur	Gadwal	34.00	04.02.2015	261.12	2259874	1877955.29	27/04/2015	N.Anantha Reddy						IC work is progress
153	07-079-55-025-01-101	Peddacheruvu	Dharur	Dharur	Gadwal	42.50	04.02.2015	242.00	3338070	2663779.86	20/06/2015	N.Rameswer Reddy	1	1	6767	16918	5.89	90 % work completed
154	07-079-55-013-01-304	Goundlakunta	pathapalem	Dharur	Gadwal	17.10	04.02.2015	40.00	1105026	859378.72	25/05/2015	J.Srikanth Reddy	1					IC work is progress
155	07-079-55-013-01-308	Peethirikunta	pathapalem	Dharur	Gadwal	22.20	04.02.2015	45.00	1553454	1256588	25/05/2015	J.Srikanth Reddy	1	2	1782	4450	1.54	progress
156	07-079-55-001-01-315	Ooracharuvu	Neelahally	Dharur	Gadwal	16.40	04.02.2015	100.00	1182754	920182.61	24/04/2015	J.Srikanth Reddy	1	5	3447	8617	2.93	Silt completed
157	07-079-55-008-01-304	Someshwera Cheru	Parcherla	Dharur	Gadwal	21.60	16.02.2015	50.00	1419014	1189133.73	02/05/2015	D.Eshwer Reddy	1	5	3797	9400		Silt completed
158	07-079-55-007-01-101	Pedda Cheruvu	Peddapadu	Dharur	Gadwal	44.41	16.02.2015	168.38	2997007	2692810.79	22/06/2015	N.Anantha Reddy	12	0	5600	14000		progress
159	07-079-55-007-01-305	Gadi Cheru	Chintarevula	Dharur	Gadwal	19.90	16.02.2015	45.00	1264046	1036517.72	12/05/2015	Anjaneyulu	5					IC work is progress
160	07-079-55-018-01-310	Padula kunta	Irikiched	Dharur	Gadwal	11.86	16.02.2015	43.00	798670	638536.67	15/05/2015	Chand Pasha	1	3	2760	6900	2.46	Silt completed

161	07-079-55-018-01-309	madigoni kunta	Irikichedu	Dharur	Gadwal	21.85	27.02.2015	95	1542607	1246580.72	25/05/2015	J.Srikanth Reddy	1		5586	1.3965	5.02	Silt Completed
162	07-079-55-024-01-101	Allaya Cheru	Obloniapally	Dharur	Gadwal	31.15	27.02.2015	131.14	2177341	1785637.35	06/06/2015	D.Eshwer Reddy	1	4	8640	21600		Silt completed
163	07-079-55-018-01-301	Bathukulavani kunta	Irikichedu	Dharur	Gadwal	10.05	27.02.2015	48.1	782474	679187.43	25/05/2015	G.Chinna Swamy	1	3	1313	3282	1.37	Silt completed
164	07-079-55-009-01-301	Ramanna kunta	Mannapur	Dharur	Gadwal	23.14	05.03.2015	40	1793206	1491947.39		Rangam Jaipal Reddy	1					Not started due to patta lands in tank bed area
165	07-079-55-025-04-301	Palle Cheruvu	Chinnareddypalle	Dharur	Gadwal	18.67	05.03.2015	80	1185183	961776	06/06/2015	N.Rameswar Reddy	1					Not started due to patta lands in tank bed area, IC Work completed.
166	07-079-55-003-01-302	Oora cheruvu	Nettampadu	Dharur	Gadwal	23.10	25.3.2015	45.00	1528099	1604351.14	20/06/2015	K.Shanker reddy	1	0	3200	8000		IC work completed
167	07-079-55-018-01-311	Ramma Cheru & ORRacheru	Irchi Chedu	Dharur	Gadwal	17.51	04.04.2015	60	1484696	1235267.07		N.Rameswar Reddy	1	1	1680	4200		Silt completed
168	07-079-55-025-02-302	Hanumanna Kunta	Jampally	Dharur	Gadwal	10.33		40				G.Chinnaswamy	1					to be started
169	07-079-54-014-01-102	Nagulacheru	Pudur	Gadwal	Gadwal	36.80	16.02.2015	114.45	2468312	1850740.34	17/04/2015	V.Rami Reddy	4	0	8500	21000	5.27	Work is in progress
170	07-079-54-012-01-306	Peddacheruvu	Mela Cheru	Gadwal	Gadwal	10.30	16.02.2015	24.38	730980	613877	18/05/2015	V.Rami Reddy	2	0	2000	5000	1.86	work is in progress
171	07-079-54-006-01-305	Peddakunta	Atmakur	Gadwal	Gadwal	6.37	27.02.2015	12	478516	501006.25		Veeranjaneyulu						
172	07-079-54-015-01-307	Nagaranikunta	Ananthapuram	Gadwal	Gadwal	25.2	27.02.2015	49.6	1805900	1525985.5	22/05/2015	Narashimha Reddy	3	0	2500	6500		work is in progress
173	07-079-54-004-01-309	Mothulakunta	Mulkalapally	Gadwal	Gadwal	22	27.02.2015	38	1761634	1396975.76	22/05/2015	D.Baleeshwar Reddy	2	0	1400	3500		work is in progress
174	07-079-54-005-02-303	Julakunta	Chenogoni Palli	Gadwal	Gadwal	18.20	09.03.2015	27.36	1422732	1202208.54	15/06/2015	Chand Pasha	2	0	1600	4000		work is in progress
175	07-079-54-012-01-308	Kamsalivani kunta	MellaCheru	Gadwal	Gadwal	4.30	09.03.2015	12.80	353821	321658.67		V.Rami Reddy						
176	07-079-54-006-01-302	Krishnaiahkunta	Edigonipalli	Gadwal	Gadwal	7.05	09.03.2015	10.35	553433	581049.31		K.Shanker reddy						
177	07-079-54-013-01-306	Kummarikunta	Jammiched	Gadwal	Gadwal	6.80	09.03.2015	10.00	523232	546777.44		E.Venkat swamy Goud						
178	07-079-54-005-02-302	Thummala Cheru	Chenugonipalli	Gadwal	Gadwal	24.75	04.04.2015	70.64	1938168	1670700.82	16/06/2015	Telangana Civil and Electrical works PVT LTD						
179	07-079-54-010-01-301	Yerra Cheru	Kakularam	Gadwal	Gadwal	32.5	04.04.2015	61.98	2572691	2176753.86	08/06/2015	D Eshwer Reddy	4	0	2800	7000		work is in progress
180	07-079-54-009-01-101	Jilledubanda	Jilledubanda	Gadwal	Gadwal	46.4	04.04.2015	111.18	3434639	2816747.44	16/06/2015	C.Ayyapu Reddy						
181	07-079-54-002-01-301	Paicheru	Kothapally	Gadwal	Gadwal	16.55	04.04.2015	25	1280514	1090997.93	17/06/2015	Telangana Civil and Electrical works PVT LTD	1		400	1000		
182	07-079-54-002-01-302	Ramanna Kunta	Kothapally	Gadwal	Gadwal	12.9	04.04.2015	22	993858	884533.62	17/06/2015	Telangana Civil and Electrical works PVT LTD						
183	07-079-54-010-01-304	Thummalavani Kunta	Kakularam	Gadwal	Gadwal	14.95	22-04-2015	26.000	1176978	1035740.64	09/06/2015	D.Pushpavathamma (Prashanth)	2	0	1300	3200		work is in progress
184	07-079-54-007-01-303	Gonupad	Bapankunta	Gadwal	Gadwal	8.10	22-04-2015	16.300	614951	498110.31	15/06/2015	D.Baleeshwar Reddy	1	0	320	800		work is in progress
185	07-079-57-015-01-321	Pallevonikunta	G.K.Doddi	Gattu	Gadwal	10.90	04.02.2015	21.03	846558	634241	13/04/2015	Uma Constructions	1		1821	4553.9	2.26	Silt completed
186	07-079-57-014-01-310	Akagarikunta	Macherla	Gattu	Gadwal	4.44	04.02.2015	8.70	293161	249186.85	24/04/2015	M.Thippanna	1		360	900		Silt work stopped due to patta lands in tank bed area
187	07-079-57-001-01-304	YADDI CHERUVU	NANDINNE	Gattu	Gadwal	15.00	04.02.2015	92.08	1047368	867325	22/04/2015	MS Sri Krishna Constructions	1		3923	9808	4.06	Silt completed
188	07-079-57-014-01-303	MALLIGANI KUNTA	GANGIMAN DODDI	Gattu	Gadwal	11.66	04.02.2015	34.00	902175	783088	16/04/2015	N.Anantha Reddy	1		3200	8000	2.22	Silt completed
189	07-079-57-019-01-302	RALLA KUNTA	BALGERA	Gattu	Gadwal	6.90	04.02.2015	12.00	522573	546089	16/04/2015	B.Hanumanthu Naidu	1		818	2045		Silt completed
190	07-079-57-024-01-303	VOLKALA KUNTA	MALLAMPALLI	Gattu	Gadwal	8.60	04.02.2015	22.00	615356	535359.72	16/04/2015	K.Narashimha Reddy	1		1650	4125	1.62	Silt completed
191	07-079-57-006-01-301	YERRAGANI KUNTA	KUCHINERLA	Gattu	Gadwal	4.90	04.02.2015	28.00	398945	326775	14/05/2015	MS Sri Krishna Constructions	1		400	1000		Silt completed
192	07-079-57-006-01-306	CHINTHALA CHERUVU	KUCHINERLA	Gattu	Gadwal	20.20	04.02.2015	39.70	1464317	1253455	22/04/2015	MS Sri Krishna Constructions	1		4843	12107	4.61	Silt completed

193	07-079-57-001-01-303	CHINTALA KUNTA	NANDINNE	Gattu	Gadwal	17.90	04.02.2015	54.53	1377391	1190066	16/04/2015	K.Narasimha Reddy	1		3421	8553	4.52	Silt completed
194	07-079-57-006-01-304	Guvvacheru	Kuchinerla	Gattu	Gadwal	12.05	16.02.2015	25.00	858027	703753.75	20/04/2015	Pathi Venkatesh	1		2800	7000	2.54	Silt completed
195	07-079-57-006-01-307	Gounicheru	Kuchinerla	Gattu	Gadwal	15.95	27.02.2015	25	1360668	1107583.75	14/05/2015	P.Venkatesh	1		1800	4500	2.03	Silt completed
196	07-079-57-006-06-314	Pata Kunta	Yarsandoddi h/o kuchinerla	Gattu	Gadwal	6.21	27.02.2015	15	460608	404782.31	25/05/2015	A.Venkatesh Naidu	1		550	1375		progress
197	07-079-57-006-01-102	Kotha kunta	Kuchinerla	Gattu	Gadwal	32.1	27.02.2015	100	2301873	1866819	16/06/2015	A.Venkatesh Naidu						progress
198	07-079-57-009-01-304	Palle Cheruvu/ palleveni cheruvu	Penchikala Pahad	Gattu	Gadwal	14.58	05.03.2015	29.18	1048431	900811.92	02/06/2015	E.Venkateswamy Goud	1		2000	5000		progress
199	07-079-57-023-01-318	Bajanamma Kunta	Boyalu Gudem	Gattu	Gadwal	7.7	05.03.2015	24	627054	518009.31	28/05/2015	K.Bhasker Reddy	1		441	1100		progress
200	07-079-57-023-01-317	Kummari Kunta	Boyalu Gudem	Gattu	Gadwal	10.1	05.03.2015	36	750120	611422.81	28/05/2015	K.Bhasker Reddy	1		2200	5500	1.36	Silt work completed
201	07-079-57-007-01-320	Somiseti Kunta	Chintalakunta	Gattu	Gadwal	11.8	05.03.2015	21	913252	748136.04	24/05/2015	Pathi Venkatesh	1		320	3800	2.43	progress
202	07-079-57-017-02-301	Oora Kunta	Tummalapalli	Gattu	Gadwal	10.2	05.03.2015	20.15	830327	717402.53	27/05/2015	Rangam Jaipal Reddy	1		1240	3100	1.18	Silt work completed
203	07-079-57-022-01-308	Oora Kunta	Induvasi	Gattu	Gadwal	23.5	05.03.2015	42.35	1775243	1535585.2	19/05/2015	K.Harinath Reddy	1		2000	5000	3.2	progress
204	07-079-57-004-01-303	Oora Cheruvu	Tummala Cheruvu	Gattu	Gadwal	10	05.03.2015	18	769875	662015.51	02/06/2015	A.Venkatesh Naidu	1		1600	4000		Silt work completed
205	07-079-57-017-01-301	Edigoni Kunta	Mettadodi	Gattu	Gadwal	7.4	05.03.2015	21.2	591828	490862.14	27/05/2015	M.Thippanna	1		1227	2200	0.72	progress
206	07-079-57-006-01-101	Pedda Cheruvu	Kuchinerla	Gattu	Gadwal	31.5	05.03.2015	111.12	2233054	1909261.17	22/05/2015	Sri Venkateswara Stone Crusher	1		6640	15000		progress
207	07-079-57-023-01-314	Yerragunta	Boyalu Gudem	Gattu	Gadwal	12.2	05.03.2015	24.5	998390	862608.96	28/05/2015	Telangana Civil and Electrical works PVT LTD	1		2000	5000		Silt work completed
208	07-079-57-010-01-303	Pinjaronigunta/Na nchari cheruvu	Aaragidda	Gattu	Gadwal	7.7	05.03.2015	14.3	629741	559210.01	16/05/2015	Telangana Civil and Electrical works PVT LTD	1		1800	2500	0.96	Silt work completed
209	07-079-57-023-02-301	Oora Cheruvu	Lingapuram	Gattu	Gadwal	13.54	05.03.2015	25	930197	762761.54	24/05/2015	D.Nagaraju	1		2400	6000		progress
210	07-079-57-011-01-102	Salkapuram cheruvu	Salkapuram	Gattu	Gadwal	46.55	05.03.2015	111.12	3101013	2598648.89	03/06/2015	G.Chinnaswamy	1		6560	14000		progress
211	07-079-57-019-01-304	Kamanagulakunta	Balgera	Gattu	Gadwal	10.05	05.03.2015	26	776814	623004.83	24/05/2015	D.Baleeshwer Reddy	1		1600	4000	1.32	Silt completed
212	07-079-57-012-01-306	Pallekunta	Yellamduddi	Gattu	Gadwal	9.37	05.03.2015	25	700197	580463.31	18/05/2015	G.Narayan Reddy						Sluice work completed, silt progress
213	07-079-57-014-01-312	Chinna Reddy Kunta	Macherla	Gattu	Gadwal	8	05.03.2015	14	626356	524886.33	28/05/2015	B.Hanumanth Naidu	1				1.12	progress
214	07-079-57-015-01-304	Lingalonikunta	G.K.Dodi	Gattu	Gadwal	9.98	05.03.2015	20	813287	659575.76	18/06/2015	MS Sri Krishna Constructions	1		1600	4000		Silt work completed
215	07-079-57-017-01-313	Yerra Kunta	Mitta Doddi	Gattu	Gadwal	9.70	09.03.2015	18.20	778251	600887.6	27/06/2015	K.Thirupathi						Sluice work completed, silt progress
216	07-079-57-005-01-308	Voil Kunta Cheruvu	Aloor	Gattu	Gadwal	17.54	04.04.2015	36.25	1382593	1242951.11	27/06/2015	A.Venkatesh Naidu	1		2480	4600		FC completed,silt progress
217	07-079-57-005-01-302	Kothacheruvu	Aloor	Gattu	Gadwal	19.86	04.04.2015	52.31	1572990	1415848.3	27/06/2015	E.Venkat Swamy Goud	1		4192	8000		Silt work completed, FC completed
218	07-079-57-007-01-321	Basawanna Bai Kunta	Chintala Kunta	Gattu	Gadwal	9.55	04.04.2015	40	732817	592848.95	18/06/2015	D.Pushpavathamma (Prashanth)						progress
219	07-079-57-007-01-322	Meedi Kunta	Chintala Kunta	Gattu	Gadwal	11.25	04.04.2015	30	847824	660454.9	18/06/2015	D.Pushpavathamma (Prashanth)	1		1614	4035		Silt work completed
220	07-079-57-024-01-318	Chovukowni bavikunta	Chagadone	Gattu	Gadwal	8.45	22-04-2015	20.000	677444	575691.91	27/06/2015	D.Nagaraju	1					progress
221	07-079-56-011-01-307	Komativanikun ta	Maldakal	Maldakal	Gadwal	7.16	04.02.2015	12.43	587846	505606	03/03/2015	M.Thippanna	1					progress
222	07-079-56-018-01-302	Gorantlakunta	Mallemdoddi	Maldakal	Gadwal	8.33	04.02.2015	18.20	615435	523120.6	12/03/2015	N.Anantha Reddy	2	1	1775	3541	1.7	Silt Completed
223	07-079-56-010-01-301	Pothuganicher vu	Yeddulagudem	Maldakal	Gadwal	14.26	04.02.2015	33.00	1070164	931042.68	12/03/2015	N.Anantha Reddy	2	1	3350	6678	3.07	Silt Completed
224	07-079-56-005-01-308	Thimmarreddy Kunta	Bijjaram	Maldakal	Gadwal	16.10	16.02.2015	63.60	1128118	888956.98	02/04/2015	K.Krishna Reddy	2	1	4000	7800	4.44	progress
225	07-079-56-005-01-305	Nagireddy Kunta	Bijjaram	Maldakal	Gadwal	8.00	16.02.2015	25.00	563294	557661.06	12/06/2015	G.Narayan Reddy	1					not started

226	07-079-56-005-01-302	Rajabavi Kunta	Bijaram	Maldakal	Gadwal	12.80	16.02.2015	25.00	1054140	883369.32	02/04/2015	K.Krishna Reddy	1		800	1600	1.09	progress
227	07-079-56-004-01-304	Batkinkunta	Uligapally	Maldakal	Gadwal	16.74	27.02.2015	27	1280712	1139833.68	29/05/2015	Sri Venkateshwera Stone Crusher	1		3090	7724		progress
228	07-079-56-011-01-309	Lingammacheru	Maldakal	Maldakal	Gadwal	10.27	27.02.2015	20	761919	645726.35	27/05/2015	R.Govindu						not started
229	07-079-56-019-01-302	Reddy Kunta	Vithalpur	Maldakal	Gadwal	13	27.02.2015	47.1	909500	809364.05	29/05/2015	D.Pushpavathamma (Prashanth)						progress
230	07-079-56-019-01-301	Kamsonibai kunta	Vitalpur	Maldakal	Gadwal	10.5	27.02.2015	22	675151	638692.85	11/06/2015	N.Nageshwer Reddy	1		2000	5000		progress
231	07-079-56-008-01-101	Seri Pedda Cheru	Amravai	Maldakal	Gadwal	28.95	25.3.2015	147.00	1915106	1704444.34	13/06/2015	K.Thirupathi						not started
232	07-079-56-001-01-301	Peddacheruvu (Sukkamma Cheru)	Maddela banda	Maldakal	Gadwal	25.30	25.3.2015	55.50	1569597	1396941.33	29/05/2015	Sri Venkateshwera Stone Crusher	1		1600	4000		progress
233	07-079-56-016-01-302	Pedda Cheru	Cherlagarlapadu	Maldakal	Gadwal	7.90	25.3.2015	21.50	592780	539489.08	29/05/2015	G.Chinna Swamy	1					work stopped due to patta lands in tank bed area
234	07-079-56-019-01-304	Kothakunta	Vittalapur	Maldakal	Gadwal	9.45	04.04.2015	22	783684	741365.06	11/06/2015	N.Nageshwer Reddy						not started
235	07-079-56-004-01-303	Thimmoni Kunta	Ulgipelli	Maldakal	Gadwal	15.32	04.04.2015	41	1071609	1119831.41	13/06/2015	G.Chinnaswamy	2		3459	8647		silt completed
236	07-079-56-017-01-302	Kummarikunta	Elkur	Maldakal	Gadwal	4.95	04.04.2015	24.8	324211	291465.69	16/06/2015	K.Galenna	2		560	1400		progress
237	07-079-56-017-01-101	Peddacheru	Elkur	Maldakal	Gadwal	26.1	04.04.2015	259.1	2005185	1898910.2	16/06/2015	E.Venkat Swamy Goud	1		4160	10400		progress
238	07-079-56-014-01-301	Chinthala Kunta	K R Cheru	Maldakal	Gadwal	12.75	22-04-2015	38.150	1035644	1025287.56	15/06/2015	N.Vishnuvardhan reddy						work stopped due to patta lands in tank bed area
239	07-079-56-014-01-304	Ayyabavi Kunta	K R Cheru	Maldakal	Gadwal	7.70	22-04-2015	14.200	591582	600455.73	15/06/2015	N.Vishnuvardhan reddy						work stopped due to patta lands in tank bed area
240	07-079-56-007-01-309	Palvai	Borugundaoni Kunta	Maldakal	Gadwal	10.70	22-04-2015	18.200	874693	914054.19	17/06/2015	M.Balaswamy						not started
241	07-079-56-004-01-305	Yellappakunta	Uligepally	Maldakal	Gadwal	8.10	22-04-2015	78.560	553202	566478.85	16/06/2015	K.Galenna	1		1229	3074		silt completed
242	07-079-56-002-01-301	Neethivanipalli	Aravani Kunta (Modalbavi Cheru)	Maldakal	Gadwal	15.00	22-04-2015	40.000	1268109	1303616.05	17/06/2015	N.Rameswer Reddy	1		458	1146		Silt completed
												Total	104	27	159373	371180.3	72.79	
243	07-080-59-008-01-301	Somannakunta	Thimmajipally	Vaddepally	Alampur	11.7	05.03.2015	35	663597	506988.11		K.Galenna						
244	07-080-62-009-01-301	Peddacheruvu	Bheemavaram	Alampur	Alampur	15.45	16.02.2015	62.29	1098930	867825.02		Uma Constructions						Bund work in progress , silt work not started
245	07-080-62-010-01-301	Peddacheru	Bukkapuram	Alampur	Alampur	39.3	27.02.2015	66.66	2732005	2046818.15	28/04/2015	Uma Constructions	1		9499	28500		Silt Completed
246	07-080-58-001-01-101	New Tank	Sankapur(Uthapur)	Ieeja	Alampur	34.19	04.02.2015	110.00	2336467	2186933	06/05/2015	U.Krishnamurthy						Not started due to patta lands in tank bed area
247	07-080-58-006-01-101	Sheshammace ruvu	Ieeja	Ieeja	Alampur	34.75	04.02.2015	118.00	2129996	1650747	06/05/2015	Rajendra	1		11154	27885	7.16	Balance 5887 Cum to be excavated work stopped due to High Court notice
248	07-080-58-006-01-307	Kottacheru	Ieeja	Ieeja	Kollapur	11.82	04.02.2015	20.00	1032856	793233	29/03/2015	Rajendra	1		656	1640		Silt Completed
249	07-080-58-003-01-301	Yerrakunta	Eklapur	Ieeja	Alampur	7.85	27.02.2015	12	593638	457101.26	02/05/2015	M.Thippanna	1		976	2441		Silt Completed
250	07-080-58-014-01-101	Lingammakunta	TT Doddi	Ieeja	Alampur	33.25	27.02.2015	189	2085126	1734824.83	18/05/2015	D.Eshwer Reddy	1		2400	6000		Silt work in progress
251	07-080-58-003-01-303	Nallannakunta	Eklapur	Ieeja	Alampur	8.65	27.02.2015	15	665510	512309.6	02/05/2015	M.Thippanna	1		791	1977		Silt Completed
252	07-080-58-003-01-101	Achruyula Cheruvu	Eklapur	Ieeja	Alampur	29.65	27.02.2015	120	1847966	1382278.57	02/05/2015	K.Narasimha Reddy	1		2564	23912	2.2	Silt Completed
253	07-080-58-001-01-305	Gangamma Cheruvu	Uttanur	Ieeja	Alampur	32.6	05.03.2015	100	2138518	2134240.96		D.H.Reddy & Co.						work is not started
254	07-080-60-014-01-303	POTHULAVAN IKUNTA	Chagapur	Itikyala	Alampur	9.85	16.02.2015	15.00	7601619	592522.2	19/04/2015	K.Krishnaiah	1		1380	3450	15.64	Silt Completed
255	07-080-60-012-01-101	New Tank	Vavilala	Itikyala	Alampur	40.15	16.02.2015	100.00	3205249	2628304.18	26/04/2015	E.Venkatswamy Goud	1		4985	12463	9	Silt Completed
256	07-080-60-009-01-101	Peddacheru	Peddadinne	Itikyala	Alampur	34.15	27.02.2015	201.3	2233289	1672733.46	15/04/2015	H.Sayyad	1		9204	23010	9.98	Silt Completed
257	07-080-60-013-01-303	Ooracheru	Shahbad	Itikyala	Alampur	29.2	27.02.2015	61.36	1963153	1590350.25	13/05/2015	D.Eshwer Reddy						work is not started due to patta land
258	07-080-60-014-02-301	Palle Cheruvu	Buddareddypally	Itikyala	Alampur	24.9	05.03.2015	59.6	1780233	1317194.4		K.Sudhakar	1		6298	15746	5.45	Silt Completed

259	07-080-60-007-01-302	Oorakunta	Munagala	Itikyala	Alampur	11.78	25.3.2015	30.00	965162	723292.4		K.Harinath Reddy	1		1496	3740	3.84	Silt Completed
260	07-080-60-004-03-302	Godanikunta	Kondapeta	Itikyala	Alampur	11.60	25.3.2015	35.00	940602	978132.02	08/06/2015	B.Venkatesh	1		600	1500		silt progress
261	07-080-60-005-02-303	Ayyavanikunta & Bandavanikunta	Shaikpalli	Itikyala	Alampur	9.89	25.3.2015	32.00	666795	693466.8	28/05/2015	B.Venkatesh	1		2859	7148	2.92	Silt Completed
												Total	14		54862	159412	56.19	
												GRAND TOTAL	261	51	928896.8	2328026.3	393.8	