

Mission Kakatiya Grounded Works and Progress as on 03.09.2015, IB DIVISION, MAHABUBNAGAR

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs.in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No.of Excavators	No.of Dozers	No.of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	07-074-08-010-01-302	Oora Cheruvu	Dachakpally	Hanwada	Mahabubnagar	11.70	G.O.Ms.No.36, dt.27.02.2015	22	915541	741588.21	27.03.2015	G. Shiva Kumar	1	0	600	1500	Desilting Completed
2	07-074-08-015-01-301	Ambatonipalli	Konagatpalli H/o Hanwada	Hanwada	Mahabubnagar	12.40	G.O.Ms.No.36, dt.27.02.2015	40.00	1001791	786405.94	26.03.2015	S. Venkat Ram Reddy	1	1	240	600	Desilting in progress
3	07-074-08-014-01-302	Kurmaiah Kunta (Somraj Kunta)	Tankara	Hanwada	Mahabubnagar	12.80	G.O.Ms.No.36, dt.27.02.2015	25	1039936	829868.93	29.03.2015	K. Krishnaji	2	1	1120	2800	Desilting Completed
4	07-074-08-011-01-302	Mogulla Kunta	Kothapet	Hanwada	Mahabubnagar	9.50	G.O.Ms.No.31, dt.16.02.2015	18	768911	607439.69	29.03.2015	K. Balaiah	2	1	1320	3300	Desilting Completed
5	07-074-08-015-01-303	Errakunta	Hanwada	Hanwada	Mahabubnagar	6.70	G.O.Ms.No.36, dt.27.02.2015	20	538750	442313.75	05.05.2015	K. Balaiah	1		0	0	Jungle clearance in progress
6	07-074-08-012-01-302	Veerannakunta	Chinnadaripally	Hanwada	Mahabubnagar	10.45	G.O.Ms.No.36, dt.27.02.2015	23	846220	698131.50	05.05.2015	K. Balaiah	1	1	1048	2620	Desilting Completed
7	07-074-08-014-01-305	Chintalkunta	Tankara	Hanwada	Mahabubnagar	9.65	G.O.Ms.No.40, dt.05.03.2015	22	785343	618850.28	07.05.2015	K. Balaiah	1	1	120	300	Desilting Completed
8	07-074-08-014-01-101	Peddacheruvu	Tankara	Hanwada	Mahabubnagar	37.95	G.O.Ms.No.58, dt.04.04.2015	110	2298582	1889434.4	23.05.2015	Vadthya Ravi	1		0		Jungle clearance in progress
9	07-074-08-015-04-301	Veeramolla kunta	Sallonipalli	Hanwada	Mahabubnagar	12.85	G.O.Ms.No.40, dt.05.03.2015	70	1087940	906254.02	24.05.2015	B. Chennaiah	1	1	330	825	Desilting Completed
10	07-074-08-02-01-309	ElkoniCheruvu	Kistampalli	Hanwada	Mahabubnagar	11.50	G.O.Ms.No.74, dt.28.04.2015	50	936017	776894.11	09.06.2015	Tuljya Naik	1		0		Jungle clearance in progress
11	07-074-08-005-01-304	Linginoni kunta	shaikpally	Hanwada	Mahabubnagar	8.10	G.O.Ms.No.74, dt.28.04.2015	30	658304	658304.00	09.06.2015	B. Chennaiah	1		0		Jungle clearance in progress
12	07-074-08-005-01-302	Nagireddykunta	shaikpally	Hanwada	Mahabubnagar	7.55	G.O.Ms.No.74, dt.28.04.2015	35	613472	613472.00	09.06.2015	B. Chennaiah	1		0		Jungle clearance in progress
13	07-074-08-003-01-308	Donthula Kunta	Gundiyal	Hanwada	Mahabubnagar	13.45	G.O.Ms.No.74, dt.28.04.2015	20	1119115	934461.03	09.06.2015	Tuljya Naik	1		0		Jungle clearance in progress
14	07-074-08-013-01-101	Ooracheru	Peddarpally	Hanwada	Mahabubnagar	32.25	G.O.Ms.No.74, dt.28.04.2015	104	2000212	2090221.54	21.06.2015	B. Chennaiah	1		0		Jungle clearance in progress
15	07-074-08-009-01-304	Painonicheru	Gudimalkapur	Hanwada	Mahabubnagar	73.50	G.O.Ms.No.74, dt.28.04.2015	75.00			26.07.2015	M/s. Chenna Keshava Constructions	1		0		Jungle clearance in progress
16	07-074-08-009-01-305	Nigninonichruvu	Gudimalkapur	Hanwada	Mahabubnagar	69.30	G.O.Ms.No.74, dt.28.04.2015	85.00			26.07.2015	M/s. Chenna Keshava Constructions	1		0		Jungle clearance in progress
17	07-074-08-007-01-101	Hemasamudram	Ibraheembad	Hanwada	Mahabubnagar	60.35	G.O.Ms.No.74, dt.28.04.2015	208.00	4464831	4036207.00	02.09.2015	G.Shiva Kumar	1	0	0		Jungle clearance in progress
18	07-074-25-017-01-101	Vardaiah Cheruvu	Zamistapur	Mahabubnagar	Mahabubnagar	39.86	G.O.Ms.No.9, dt.23.01.2015	194	2394958	2017991.61	15.03.2015	P. Venugopal reddy	5	2	14819	37047	Desilting Completed
19	07-074-25-012-01-101	Gandhi Cheruvu	Machanpally	Mahabubnagar	Mahabubnagar	48.00	G.O.Ms.No.23, dt.04.02.2015	209	2956165	2268856.64	25.03.2015	Rajendar Goud	1	2	4800	12000	Desilting Completed

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinery Deployed		Desiltation		Remarks
													No.of Excavators	No.of Dozers	No.of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
20	07-074-25-011-01-307	Patel Cheruvu	Ramchandrapuram	Mahabubnagar	Mahabubnagar	24.05	G.O.Ms.No.40, dt.05.03.2015	60	1680946	1377367.15	31.03.2015	P. Venugopal reddy	3	1	6840	17100	Desilting Completed
21	07-074-25-013-02-301	Japan Cheruvu	Pothanpally	Mahabubnagar	Mahabubnagar	32.10	G.O.Ms.No.40, dt.05.03.2015	76	2688981	2133975.32	02.04.2015	P. Venugopal reddy	1	1	3600	9000	Desilting Completed
22	07-074-25-008-01-301	Patel Cheruvu	Palkonda	Mahabubnagar	Mahabubnagar	4.03	G.O.Ms.No.9, dt.23.01.2015	23	277846	236169.10	04.04.2015	Sri S. Bheem Sagar	1	1	120	300	Desilting Completed
23	07-074-25-009-01-306	Gandloni Cheruvu	Premnagar	Mahabubnagar	Mahabubnagar	12.85	G.O.Ms.No.40, dt.05.03.2015	40	906419	702474.73	23.04.2015	N. Eshwar Chandra Bhoopal	1		0		Jungle clearance completed
24	07-074-25-002-04-306	Kothakunta	Doddalonipaly	Mahabubnagar	Mahabubnagar	13.85	G.O.Ms.No.40, dt.05.03.2015	32	952058	759551.87	23.04.2015	Jamuka Vislawath	1		0	0	Jungle clearance completed
25	07-074-25-016-01-101	Mysamma cheruvu	Kodur	Mahabubnagar	Mahabubnagar	55.15	G.O.Ms.No.10, dt.23.01.2015	75			08.04.2015		1	1	13200	33000	Desilting Completed
26	07-074-25-018-04-307	Nellivanicheru	Chowdaripally	Mahabubnagar	Mahabubnagar	33.95	G.O.Ms.No.40, dt.05.03.2015	80	2082330	2078165.34	05.05.2015	P. Venugopal reddy	2	1	9680	24200	Desilting Completed
27	07-074-25-002-01-305	Hanman Kunta	Boyapally	Mahabubnagar	Mahabubnagar	7.80	G.O.Ms.No.36, dt.27.02.2015	20	479173	382380.05	05.05.2015	K. Krishnaji	1	1	2720	6800	Desilting Completed
28	07-074-25-004-01-302	Gundlakunta	Fathepur	Mahabubnagar	Mahabubnagar	5.50	G.O.Ms.No.36, dt.27.02.2015	25	406976	333720.32	09.05.2015	K. Krishnaji	1	1	480	1200	Desilting Completed
29	07-074-25-016-03-301	Tettarla Kunta	Bokkalonipally h/o Kodur	Mahabubnagar	Mahabubnagar	17.80	G.O.Ms.No.58, dt.04.04.2015	40	1334961	1333626.04	12.05.2015	Dev Kumar N. Chowda	1	1	3000	7500	Desilting Completed
30	07-074-25-013-01-301	Kushalanna Cheruvu	Kotakadira	Mahabubnagar	Mahabubnagar	19.50	G.O.Ms.No.58, dt.04.04.2015	39	1383629	1383629	15.05.2015	B. Chennaiah	1	1	4000	10000	Desilting Completed
31	07-074-25-015-01-302	Nalla kunta	Appaipally	Mahabubnagar	Mahabubnagar	13.16	G.O.Ms.No.36, dt.27.02.2015	26.32	928943	816819.58	18.05.2015	P. Venugopal reddy	1	1	124	310	Desilting in progress
32	07-074-25-014-01-301	Gollavenkataiah Cheru	Oblaipally	Mahabubnagar	Mahabubnagar	12.54	G.O.Ms.No.58, dt.04.04.2015	25	1006162	960884.71	23.05.2015	V. Vishnuvardhan Rao	1	1	2000	5000	Desilting Completed
33	07-074-25-006-02-301	Salla kunta	Divitipally	Mahabubnagar	Mahabubnagar	27.75	G.O.Ms.No.40, dt.05.03.2015	60	1606323	1249719.29	24.05.2015	M/s. Maaz infrastructure company	1	1	3600	9000	Desilting Completed
34	07-074-25-019-01-305	Mogullakunta	Allipur	Mahabubnagar	Mahabubnagar	20.00	G.O.Ms.No.58, dt.04.04.2015	39	1473563	1208321.66	26.05.2015	M/s. M.G. Constructions	1	1	3600	9000	Desilting Completed
35	07-074-25-006-04-101	Posonikunta (Kothakunta)	Appannapaly	Mahabubnagar	Mahabubnagar	38.30	G.O.Ms.No.36, dt.27.02.2015	180	2176449	1761617.82	30.03.2015	G. Satya Sheela Reddy	1		0	0	Jungle clearance completed
36		Pedda cheruvu	Palamoor	Mahabubnagar	Mahabubnagar	600.00	G.O.Ms.No.57, dt.04.04.2015	360			15.07.2015		1		0	0	Bund work in progress

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No.of Excavators	No.of Dozers	No.of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
37	07-076-24-004-01-301	Katakhan kunta	Bhoothpur	Bhoothpur	Deverakadra	42.15	G.O.Ms.No.36, dt.27.02.2015	50	3341216	2799939.01	27.03.2015	Sri S. Ashok Goud	3	1	6820	17050	Desilting Completed
38	07-076-24-007-01-323	Reddy Cheruvu	Karvena	Bhoothpur	Deverakadra	34.50	G.O.Ms.No.36, dt.27.02.2015	70	2903704	2500379.51	30.03.2015	C. Nagabhushanam	1	0	2236	5590	Desilting Completed
39	07-076-24-006-01-101	Chowta Cheruvu	Kothur	Bhoothpur	Deverakadra	43.90	G.O.Ms.No.36, dt.27.02.2015	107.3	3652443	3060747.23	06.04.2015	Jarupula Eeranna	1	1	4432	11080	Desilting Completed
40	07-076-24-015-01-101	ChintalCheruvu (SudiCheruvu)	Pathamolgera	Bhoothpur	Deverakadra	86.40	G.O.Ms.No.23, dt.04.02.2015	214	6974045	5962808.00	08.04.2015	M/s.Sivananda Swamy Constructions	2	1	12136	30340	Desilting Completed
41	07-076-26-009-01-302	Peddacheruvu	Goplapur	Bhoothpur	Deverakadra	10.95	G.O.Ms.No.25, dt.04.02.2015	40	783122	758453.66	10.04.2015	Ambedkar LCCS, Pathamolgera, Bhoothpur	1	1	2020	5050	Desilting Completed
42	07-076-26-010-01-303	Ippakunta	Potulamadugu	Bhoothpur	Deverakadra	18.75	G.O.Ms.No.36, dt.27.02.2015	31	1532051	1321393.99	16.04.2015	G. Karunakar Goud	1	1	1736	4340	Desilting Completed
43	07-076-24-007-01-301	Tallacheru	Karvena	Bhoothpur	Deverakadra	36.65	G.O.Ms.No.36, dt.27.02.2015	93	2848705	2421114.38	18.04.2015	Mohd. Rafeeq	1	1	4268	10670	Desilting Completed
44	07-076-24-016-01-310	Gandikunta	Madigatla	Bhoothpur	Deverakadra	10.10	G.O.Ms.No.36, dt.27.02.2015	14	790681	646935.19	19.04.2015	Mohd. Rafeeq	1	1	858	2145	Desilting Completed
45	07-076-24-001-01-301	Errakunta	Ippalapally	Bhoothpur	Deverakadra	8.55	G.O.Ms.No.36, dt.27.02.2015	13	674668	561998.44	26.04.2015	P. Chandra Mohan	1	1	388	970	Desilting Completed
46	07-076-24-017-01-312	Chinnaramayya cheruvu	Yelakicherla	Bhoothpur	Deverakadra	14.95	G.O.Ms.No.40, dt.05.03.2015	28.34	1227072	1003990.31	06.05.2015	S. Ashok Goud	1	1	260	650	Desilting in progress
47	07-076-24-013-01-304	Mouthukulakunta	Ravallaplli	Bhoothpur	Deverakadra	13.75	G.O.Ms.No.40, dt.05.03.2015	24	1121920	915935.49	06.05.2015	G. Srinivas Goud	1	1	1112	2780	Desilting Completed
48	07-076-26-010-01-304	Seetakunta	Potulamadugu	Bhoothpur	Deverakadra	21.20	G.O.Ms.No.36, dt.27.02.2015	39	1696012	1462810.35	06.05.2015	G. Karunakar Goud	1		0		Jungle clearance in progress
49	07-076-24-011-01-303	Kavaloni Kunta	Annasagar	Bhoothpur	Deverakadra	7.06	G.O.Ms.No.58, dt.04.04.2015	10	532811	450971.23	07.05.2015	G. Srinivas Goud	1		0		Jungle clearance in progress
50	07-076-26-005-01-311	Kakarla kunta	Tatiparthy	Bhoothpur	Deverakadra	14.30	G.O.Ms.No.36, dt.27.02.2015	60	1085755	894770.70	08.05.2015	Dev Kumar N. Chowda	1	1	1128	2820	Desilting Completed
51	07-076-26-013-01-304	Komati Kunta	Ravulapally	Bhoothpur	Deverakadra	14.70	G.O.Ms.No.36, dt.27.02.2015	29	1087922	909937.96	09.05.2015	G. Srinivas Goud	1		0		Jungle clearance in progress
52	07-076-26-008-01-301	GundavaniCheru vu	Kothamolger a	Bhoothpur	Deverakadra	40.30	G.O.Ms.No.25, dt.04.02.2015	70	3614176	3180474.88	17.05.2015	M.G. Constructions	1	1	1224	3060	Desilting Completed
53	07-076-26-005-01-316	Janamma cheruvu	Tatiparthy	Bhoothpur	Deverakadra	8.15	G.O.Ms.No.36, dt.27.02.2015	16	569321	469177.44	18.05.2015	Dev Kumar N. Chowda	1	1	328	820	Desilting in progress
54	07-076-24-002-01-304	Ananthamma Cheruvu	Sherpally Hasnapur	H/o, Bhoothpur	Deverakadra	25.00	G.O.Ms.No.40, dt.05.03.2015	42	2111346	1984876.37	18.05.2015	C. Nagabhushanam	1	1	3792	9480	Desilting Completed

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No.of Excavators	No.of Dozers	No.of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
55	07-076-24-004-01-101	Oora Cheruvu	Boothpur	Bhoothpur	Deverakadra	84.50	G.O.Ms.No.40, dt.05.03.2015	150.38			18.05.2015		1	1	1756	4390	Desilting in progress
56	07-076-24-012-01-307	Tammam Kunta	Thatikonda	Bhoothpur	Deverakadra	11.60	G.O.Ms.No.58, dt.04.04.2015	20	926209	833680.72	18.05.2015	K. Ravindra	1	1	1040	2600	Desilting in progress
57	07-076-24-014-01-304	Ootakunta	Kappata	Bhoothpur	Deverakadra	19.55	G.O.Ms.No.74, dt.28.04.2015	34	1544028	1389779.6	30.05.2015	B. Thammanna Goud	1	1	776	1940	Desilting in progress
58	07-076-24-014-01-305	Vadda Kunta	Kappata	Bhoothpur	Deverakadra	18.05	G.O.Ms.No.74, dt.28.04.2015	32	1518269	1490940.16	30.05.2015	S. Ashok Goud	1	1	932	2330	Desilting in progress
59	07-078-24-016-01-102	Madikhan cheruvu	Madigatla	Bhoothpur	Deverakadra	75.45	G.O.Ms.No.74, dt.28.04.2015	320			30.05.2015		1		0		Desilting in progress
60	07-076-24-003-01-305	Mysammakunta	Amistapur	Bhoothpur	Deverakadra	12.00	G.O.Ms.No.74, dt.28.04.2015	24	999679	827634.24	09.06.2015	Sri Ratna SC Labour Contractor Co-op. Society Ltd.,	1		0		Jungle clearance in progress
61	07-078-24-017-01-101	Thimmareddy cheruvu	Elkicherla	Bhoothpur	Deverakadra	36.75	G.O.Ms.No.74, dt.28.04.2015	176	2942161	2439051.47	09.06.2015	S. Sanjeeva	1		0		Jungle clearance in progress
62	07-076-24-001-01-307	Nalla Kunta	Ippalapally	Bhoothpur	Deverakadra	14.75	G.O.Ms.No.74, dt.28.04.2015	25	1179440	1002641.94	09.06.2015	Kothakapu Malla Reddy	1		0		Jungle clearance in progress
63	07-076-24-003-01-306	Ray Kunta	Amistapur	Bhoothpur	Deverakadra	12.35	G.O.Ms.No.74, dt.28.04.2015	26	1003826	846626.85	12.06.2015	M. Sayulu	1		0		Jungle clearance in progress
64	07-076-24-008-01-101	Elki Cheruvu	Kotha Molgera	Bhoothpur	Deverakadra	33.85	G.O.Ms.No.74, dt.28.04.2015	159.34	2995246	2515108.07	26.05.2015	M. Vijay Kumar	1		1226	3064.61	Desilting in progress
65	07-076-24-010-01-101	Moggulacheruvu	Potulamadugu	Bhoothpur	Deverakadra	49.85	G.O.Ms.No.74, dt.28.04.2015	283	4252687	3648805.45	04.06.2015	M. Satyanarayana	1		0	0	Jungle clearance in progress

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No.of Excavators	No.of Dozers	No.of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
66	07-075-10-001-01-312	Thimmaiah Cheruvu	Udithyal	Balanagar	Jadcherla	43.02	G.O.Ms.No.9, dt.23.01.2015	74	3160594	2465263.32	14.03.2015	Sri K. Shankar Naik	2	1	624	1561	Desilting Completed
67	07-075-10-003-01-302	Nalla Cheruvu	Suraram	Balanagar	Jadcherla	24.91	G.O.Ms.No.9, dt.23.01.2015	45	1832600	1436758.40	17.03.2015	Sri G. Chenna Reddy	2	2	3102	7754	Desilting Completed
68	07-075-10-006-01-301	Vavilla Kunta	Nandaram	Balanagar	Jadcherla	22.36	G.O.Ms.No.9, dt.23.01.2015	70	1518238	1231291.00	17.03.2015	Sri G. Chenna Reddy	2	2	5113	12782	Desilting Completed
69	07-075-10-025-01-301	Pedda Cheruvu	Gundlapotlapally	Balanagar	Jadcherla	20.88	G.O.Ms.No.9, dt.23.01.2015	60	1143380	968442.86	27.03.2015	Sri G. Chenna Reddy	1	0	5640	14100	Desilting Completed
70	07-075-10-028-01-302	Kotha Kunta	Chennavelly	Balanagar	Jadcherla	15.17	G.O.Ms.No.9, dt.23.01.2015	23	1095956	859229.50	30.03.2015	Sri D. Mahipal Reddy	2	1	1440	3600	Desilting Completed
71	07-075-10-026-01-301	Pedda cheruvu	Rangareddy guda	Balanagar	Jadcherla	23.65	G.O.Ms.No.31, dt.16.02.2015	50	2026351	1621283.44	16.04.2015	M/s. BRR Constructions	1	1	1430	3575	Desilting Completed
72	07-075-10-012-01-305	Kurvapally Kunta	Thirumalapur	Balanagar	Jadcherla	12.51	G.O.Ms.No.9, dt.23.01.2015	23	904820	769097.00	16.04.2015	K. Shankar Naik	1	1	890	2225	Work stopped due to Shikam land not available in Kurvapally kunta
73	07-075-10-037-01-302	Udugula kunta	Thirumalagiri	Balanagar	Jadcherla	18.60	G.O.Ms.No.31, dt.16.02.2015	50	1621297	1280824.63	22.04.2015	G. Chenna Reddy	1	1	845	2112	Desilting Completed
74	07-075-10-014-01-304	Peddacheruvu	Kethireddipally	Balanagar	Jadcherla	23.00	G.O.Ms.No.9, dt.23.01.2015	80	1545812	1211916.60	25.04.2015	J. Laxman Naik	1	1	6983	17457.5	Desilting Completed
75	07-075-10-033-01-101	Peddacheruvu	Edganipally	Balanagar	Jadcherla	97.35	G.O.Ms.No.9, dt.23.01.2015	250			03.05.2015		1	1	11559	28897	Desilting in progress
76	07-075-10-020-01-301	Pedda cheruvu	Lingaram	Balanagar	Jadcherla	21.60	G.O.Ms.No.31, dt.16.02.2015	50	1837379	1503343.50	03.05.2015	P. Chandra Shekar	1	1	1603	4007	Desilting Completed
77	07-075-10-014-01-302	Kothakunta	Kethireddipally	Balanagar	Jadcherla	15.00	G.O.Ms.No.9, dt.23.01.2015	31	1026070	852664.17	05.05.2015	K. Shankar Naik	1	1	1232	3080	Bund work in progress
78	07-075-10-034-01-301	Oora Cheruv	Kallapalle	Balanagar	Jadcherla	11.15	G.O.Ms.No.74, dt.28.04.2015	22	860173	678676.50	31.05.2015	J. Ravinder	1	1	230	575	Bund work in progress
79	07-075-10-034-01-302	Banda kunta	Kallepally	Balanagar	Jadcherla	10.75	G.O.Ms.No.10, dt.23.01.2015	18	793135	657667.54	05.06.2015	P. Venugopal reddy	1	1	130	325	Desilting Completed
80	07-075-10-018-01-302	Sairsab cheru	Goutapur	Balanagar	Jadcherla	24.80	G.O.Ms.No.74, dt.28.04.2015	68.31	1898094	1423760.31	05.06.2015	M/s. BRR Constructions	1		0		Desilting in progress
81	07-075-10-011-01-303	Kurmmari kunta (Kunsmu)	Dondlapally	Balanagar	Jadcherla	21.42	G.O.Ms.No.31, dt.16.02.2015	36	1895387	1535263.47	08.06.2015	D. Mahipal Reddy	1	1	780	1950	Desilting Completed
82	07-075-10-031-01-304	Thimma Reddy Kunta	Mallapalle	Balanagar	Jadcherla	15.60	G.O.Ms.No.74, dt.28.04.2015	36	1300278	1047503.96	05.06.2015	M. Kumar Reddy	1	1	0	0	Desilting in progress
83	07-075-10-024-01-301	Oora Cheruv	Agraharampotlapally	Balanagar	Jadcherla	16.50	G.O.Ms.No.74, dt.28.04.2015	29.3	1323358	992650.84	05.06.2015	M/s. BRR Constructions and Work Contractor,	1	1	0	0	Desilting in progress
84	07-075-10-027-01-302	Mamidi Kunta	Kucherkal	Balanagar	Jadcherla	13.45	G.O.Ms.No.74, dt.28.04.2015	24.5	1109160	876236.40	05.06.2015	D. Mahipal Reddy	1	1	0	0	Desilting in progress
85	07-075-10-030-06-302	Pallem chreruvu	Mudi Reddy pally	Balanagar	Jadcherla	16.60	G.O.Ms.No.74, dt.28.04.2015	45	1376034	1032163.10	05.06.2015	M/s. BRR Constructions and Work Contractor,	1	1	0	0	Desilting in progress

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No. of Excavators	No. of Dozers	No. of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
86	07-075-23-002-01-303	Yerra Kunta	Peddapalli	Jadcherla	Jadcherla	12.30	G.O.Ms.No.10, dt.23.01.2015	25	819977	716659.90	13.03.2015	P. Praneel Chander	2	1	2160	5400	Desilting Completed
87	07-075-23-006-01-303	Thimmareddy Kunta	Kodgal	Jadcherla	Jadcherla	27.05	G.O.Ms.No.23, dt.04.02.2015	45	2531008	2089205.63	16.03.2015	P. Praneel Chander	1	1	1412	3531	Desilting Completed
88	07-075-23-001-01-305	Avva Kunta	Vallur	Jadcherla	Jadcherla	10.40	G.O.Ms.No.9, dt.23.01.2015	18	676883	566009.56	17.03.2015	Kranthi Kiran Kumar Reddy	2	1	2560	6400	Desilting Completed
89	07-075-23-015-01-315	Bocheruvu	Gangapur	Jadcherla	Jadcherla	49.65	G.O.Ms.No.23, dt.04.02.2015	90	4513828	3741963.41	18.03.2015	P. Praneel Chander	2	2	979	2447	Desilting Completed
90	07-075-23-011-01-301	Jambu Kunta	Goplapur	Jadcherla	Jadcherla	18.90	G.O.Ms.No.31, dt.16.02.2015	40	1643301	1328608.86	25.03.2015	G. Raja Shekar Reddy	2	1	573	1432	Desilting Completed
91	07-075-23-010-01-303	Yapa Kunta	Konded	Jadcherla	Jadcherla	24.50	G.O.Ms.No.31, dt.16.02.2015	38	2113471	1754180.93	28.03.2015	P. Chandra Shekar	1	1	1251	3128	Desilting Completed
92	07-075-23-026-01-303	Burugamma Kunta	Burgupally	Jadcherla	Jadcherla	24.00	G.O.Ms.No.31, dt.16.02.2015	42	2064047	1713365.41	02.04.2015	K.V. Ajay Kumar	1	1	1339	3348	Desilting Completed
93	07-075-23-017-01-101	Ranganayakula cheruvu	Polepally	Jadcherla	Jadcherla	86.65	G.O.Ms.No.23, dt.04.02.2015	383.85	7606193	6415823.00	06.04.2015	M/s. Chenna Keshava Constructions	2	1	4962	12405	Desilting Completed
94	07-075-23-017-03-301	Tatikunta	chinnapally	Jadcherla	Jadcherla	18.86	G.O.Ms.No.40, dt.05.03.2015	38	1593234	1335767.39	09.04.2015	Aleti Parvath Reddy	1	1	1144	2859	Desilting Completed
95	07-075-23-016-01-302	Pervuralla kunta	Macharam	Jadcherla	Jadcherla	16.10	G.O.Ms.No.31, dt.16.02.2015	30	1322186	1097414.38	09.04.2015	Mudavath Ramesh	1	1	548	1371	Desilting Completed
96	07-075-23-029-01-101	PeddaCheruvu	Nasrullabad	Jadcherla	Jadcherla	67.25	G.O.Ms.No.23, dt.04.02.2015	340	5403258	4862392.00	10.04.2015	P. Ramakrishna	1	1	9176	22941	Desilting Completed
97	07-075-23-004-01-307	Rodda kunta	Gollapally	Jadcherla	Jadcherla	16.63	G.O.Ms.No.31, dt.16.02.2015	31	1420040	1192833.60	10.04.2015	Mudavath Ramesh	1	1	794	1985	Desilting Completed
98	07-075-23-025-01-304	Pedda cheruvu	Aloor	Jadcherla	Jadcherla	22.73	G.O.Ms.No.30, dt.16.02.2015	36	2053545	1639550.33	10.04.2015	K. Chandra Kiran Goud	1		104	260	Desilting Completed
99	07-075-23-007-01-304	Erra kunta	Pedda Adiryala	Jadcherla	Jadcherla	17.86	G.O.Ms.No.31, dt.16.02.2015	30	1532857	1258475.60	10.04.2015	P. Praneel Chander	1	1	765	1913	Desilting Completed
100	07-075-23-002-01-303	Erra Kunta	Kistampally/ Kistaram	Jadcherla	Jadcherla	17.65	G.O.Ms.No.31, dt.16.02.2015	30	1494876	1270644.60	10.04.2015	K. Krishnaiah	1	1	959	2397	Desilting Completed
101	07-075-23-023-01-305	Nagannakunta	Malleboenpally	Jadcherla	Jadcherla	14.00	G.O.Ms.No.36, dt.27.02.2015	10.2	836862	702880.39	10.04.2015	A. Bhoopal Reddy	1	1	637	1593	Desilting Completed
102	07-075-23-023-01-307	Sangaiah Kunta	Malleboinpally	Jadcherla	Jadcherla	25.00	G.O.Ms.No.40, dt.05.03.2015	16.2	1374482	1124188.83	10.04.2015	A. Bhoopal Reddy	1	1	888	2220	Desilting Completed
103	07-075-23-015-01-301	Peddaiah Kunta	Gangapur	Jadcherla	Jadcherla	14.00	G.O.Ms.No.31, dt.16.02.2015	40	1208743	1039639.85	17.04.2015	Venugopal Reddy	1	1	285	713	Desilting Completed
104	07-075-23-013-01-301	Velugamma kunta	Ammapally	Jadcherla	Jadcherla	23.30	G.O.Ms.No.31, dt.16.02.2015	35	2041257	1751398.51	17.04.2015	P.Praneel Chander	1	1	268	669	Desilting Completed
105	07-075-23-009-01-304	Oora Kunta	Chinna Adirala	Jadcherla	Jadcherla	17.59	G.O.Ms.No.31, dt.16.02.2015	30	1554235	1305557.40	17.04.2015	Jarupula Eeranna	1	1	228	570	Desilting Completed
106	07-075-23-006-01-304	Edulakunta	Kodgal	Jadcherla	Jadcherla	16.40	G.O.Ms.No.36, dt.27.02.2015	48	1442108	1175318.02	17.04.2015	S. Sanjeeva	1	1	269	673	Desilting Completed

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No. of Excavators	No. of Dozers	No. of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
107	07-075-23-029-05-301	Kurvagaddapally Kunta	Kurvagadda pally	Jadcherla	Jadcherla	19.20	G.O.Ms.No.31, dt.16.02.2015	30	1628131	1383911.35	08.05.2015	P. Chandra Shekar	1	1	825	2063	Desilting Completed
108	07-075-23-18-01-303	Komulaiah Kunta	Uddandhapur	Jadcherla	Jadcherla	15.95	G.O.Ms.No.58, dt.04.04.2015	36	1271119	1016895.2	30.05.2015	M. Vijay Kumar	1	1	1735	4338	Desilting Completed
109	07-075-23-012-01-301	Komati kunta	Nekkonda	Jadcherla	Jadcherla	16.00	G.O.Ms.No.58, dt.04.04.2015	28	1311515	1095115.02	30.05.2015	M/s. INDIRA LCCS LTD.,	1	1	1318	3296	Desilting Completed
110	07-075-23-003-01-301	Ragikunta	Ambatpur	Jadcherla	Jadcherla	17.00	G.O.Ms.No.74, dt.28.04.2015	25	1457216	1162129.76	30.05.2015	M/s. INDIRA LCCS LTD.,	1	1	752	1879	Desilting Completed
111	07-075-23-004-01-308	Kangula Kunta	Gollapalli	Jadcherla	Jadcherla	15.97	G.O.Ms.No.58, dt.04.04.2015	32	1233940	1011830.8	06.07.2015	M. Vijay Kumar	1		0	0	Jungle clearance in progress
112	07-075-21-020-01-303	Oora Kunta	Boinpally	Midjil	Jadcherla	37.80	G.O.Ms.No.30, dt.16.02.2015	101.21	3288158	2693330.22	28.03.2015	M. Bal Reddy	2	1	2200	5500	Desilting Completed
113	07-075-21-004-01-101	Pinjerla Kunta	Vallabharaopally	Midjil	Jadcherla	38.00	G.O.Ms.No.30, dt.16.02.2015	82.37	2927964	2313091.56	05.04.2015	P. Chandra Shekar	1	1	5680	14200	Desilting in progress
114	07-075-21-021-01-301	Kotha Kunta	Midjil	Midjil	Jadcherla	16.20	G.O.Ms.No.25, dt.04.02.2015	35.24	1257270	980670.60	10.04.2015	B. Yellaiah	1	1	1278	3195	Desilting Completed
115	07-075-21-011-01-305	NallaKunta	Jagboinpally	Midjil	Jadcherla	15.40	G.O.Ms.No.23, dt.04.02.2015	21.08	1115822	891541.78	15.04.2015	K. Manohar Reddy	1	1	670	1675	Desilting Completed
116	07-075-21-013-01-303	Chennapurayani kunta	Bommrajupally	Midjil	Jadcherla	25.75	G.O.Ms.No.30, dt.16.02.2015	68.15	2168590	1732703.41	15.04.2015	Surasani Krishna Reddy	1	1	2212	5530	Desilting Completed
117	07-075-21-022-01-101	KothaCheruvu	Wadyal	Midjil	Jadcherla	60.55	G.O.Ms.No.23, dt.04.02.2015	151.25			15.04.2015		1	1	6520	16300	Desilting in progress
118	07-075-21-008-01-305	Thadaka Cheruvu	Singamdoddi	Midjil	Jadcherla	7.26	G.O.Ms.No.40, dt.05.03.2015	12.09	634793	532210.45	16.04.2015	Aleti Parvath Reddy	1	1	550	1375	Desilting in progress
119	07-075-21-021-01-302	MellaKunta	Midjil	Midjil	Jadcherla	14.20	G.O.Ms.No.23, dt.04.02.2015	24.19	1168712	899908.24	19.04.2015	B. Yellaiah	1	1	1234	3085	Desilting Completed
120	07-075-21-025-02-301	Oora cheruvu	Mallapur	Midjil	Jadcherla	32.20	G.O.Ms.No.40, dt.05.03.2015	66.37	2933705	2461085.12	23.04.2015	M. Bal Reddy	1	1	540	1350	Desilting Completed
121	07-075-21-028-01-302	BachireddyKun ta	Racharlapally	Midjil	Jadcherla	20.75	G.O.Ms.No.23, dt.04.02.2015	31.73	1742692	1393282.25	23.04.2015	B. Yellaiah	1	1	594	1485	Desilting Completed
122	07-075-21-025-01-305	Pulivani cheruvu	Kothur	Midjil	Jadcherla	24.55	G.O.Ms.No.30, dt.16.02.2015	43.31	2079016	1661341.69	23.04.2015	M. Bal Reddy	1	1	1830	4575	Desilting in progress
123	07-075-21-003-01-302	Masamma Chreruvu	Chilver	Midjil	Jadcherla	10.48	G.O.Ms.No.40, dt.05.03.2015	16.3	893739	714008.09	23.04.2015	P. Yadagiri	1	1	560	1400	Desilting Completed
124	07-075-21-028-01-301	Ooracheruvu	Racharlapally	Midjil	Jadcherla	18.50	G.O.Ms.No.23, dt.04.02.2015	28.66	1552553	1321222.60	27.04.2015	Chiluka Ramchandra Reddy	1	1	1650	4125	Desilting Completed
125	07-075-21-023-01-302	Tummulakunta	Munnakor	Midjil	Jadcherla	23.60	G.O.Ms.No.74, dt.28.04.2015	99	2090441	1599187.37	30.05.2015	P. Yadagiri	1		0		Jungle clearance in progress
126	07-075-21-004-01-304	Chintala Kunta	Vaspula	Midjil	Jadcherla	29.72	G.O.Ms.No.74, dt.28.04.2015	51.07	2204890	1649257.72	30.05.2015	Surasani Krishna Reddy	1	1	6000	15000	Desilting in progress

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No.of Excavators	No.of Dozers	No.of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
127	07-075-21-024-01-301	Peddakunta	Velgomla	Midjil	Jadcherla	21.45	G.O.Ms.No.74, dt.28.04.2015	82	1826782	1384700.76	30.05.2015	B. Yellaiah	1	1	1462	3655	Desilting Completed
128	07-075-21-018-01-306	Nallacheru	Urkonda	Midjil	Jadcherla	19.85	G.O.Ms.No.74, dt.28.04.2015	38	1691161	1303885.13	31.05.2015	P. Yadagiri	1	1	1560	3900	Desilting Completed
129	07-075-21-007-01-301	Errakunta	Donur	Midjil	Jadcherla	10.65	G.O.Ms.No.74, dt.28.04.2015	20.08	921199	723141.22	03.06.2015	Mohd. Anjum Ali	1		0		Jungle clearance in progress
130	07-075-21-002-01-101	Ooracheru	Kothapally	Midjil	Jadcherla	61.57	G.O.Ms.No.74, dt.28.04.2015	150			06.08.2015		1		0		Jungle clearance in progress
131	07-075-21-012-01-305	Kancherlakunta	Ramreddypally	Midjil	Jadcherla	18.45	G.O.Ms.No.23, dt.04.02.2015	32.37			27.04.2015						Desilting Completed
132	07-075-09-006-01-304	Komi Cheruvu	Ammapur	Nawabpet	Jadcherla	47.30	G.O.Ms.No.10, dt.23.01.2015	18	2762581	2237690.61	24.03.2015	M. Bhaskar	3	2	6200	15500	Desilting Completed
133	07-075-09-015-01-304	Marla Kunta	Kondapur	Nawabpet	Jadcherla	10.40	G.O.Ms.No.30, dt.16.02.2015	20	810930	640637.70	07.04.2015	P. Nagi Reddy	1	1	982	2455	Desilting Completed
134	07-075-09-017-01-303	Dammidi Kunta	Rudraram	Nawabpet	Jadcherla	18.00	G.O.Ms.No.36, dt.27.02.2015	20	1498170	1228649.22	08.04.2015	K. Krishnaiah	1	1	500	1250	Desilting Completed
135	07-075-09-002-01-319	Palencheru	Kolluru	Nawabpet	Jadcherla	21.70	G.O.Ms.No.40, dt.05.03.2015	50	1402121	1275930.11	10.04.2015	V. Bhaskar	1	1	6200	15500	Desilting Completed
136	07-075-09-001-01-302	Posidamma kunta	Pomal	Nawabpet	Jadcherla	15.15	G.O.Ms.No.30, dt.16.02.2015	40	909724	718681.96	14.04.2015	P. Nagi Reddy	1	1	680	1700	Desilting Completed
137	07-075-09-010-01-306	Lingam Kunta	Lingampally	Nawabpet	Jadcherla	11.74	G.O.Ms.No.40, dt.05.03.2015	45	938167	862175.47	18.04.2015	P. Nagi Reddy	1		0		Jungle clearance in progress
138	07-075-09-012-01-101	Pedda Cheruvu	Lokirev	Nawabpet	Jadcherla	60.51	G.O.Ms.No.30, dt.16.02.2015	133	6051000	3592442.00	06.05.2015	M.Yadaiah	1	1	12400	31000	Desilting in progress
139	07-075-09-001-01-304	Kotha Kunta	Pomal	Nawabpet	Jadcherla	13.28	G.O.Ms.No.40, dt.05.03.2015	25	971862	821223.39	10.05.2015	P. Nagi Reddy	1	1	1800	4500	Desilting Completed
140	07-075-09-025-01-308	Yellamma Kunta	Kakarlpahad	Nawabpet	Jadcherla	13.40	G.O.Ms.No.40, dt.05.03.2015	20.17	1031760	870186.38	14.05.2015	C. Surendar Reddy	1	1	1000	2500	Desilting in progress
141	07-075-09-024-01-304	Sappidi Cheruvu	Siddotham Karukonda)	Nawabpet	Jadcherla	11.60	G.O.Ms.No.58, dt.04.04.2015	20	843758	661506.27	16.05.2015	M. Haralingam	1	1	1240	3100	Desilting in progress
142	07-075-09-019-01-302	Kotha kunta	Ippatoor	Nawabpet	Jadcherla	16.98	G.O.Ms.No.30, dt.16.02.2015	50	1135045	873984.65	17.05.2015	M. Bhaskar	1	1	780	1950	Desilting in progress
143	07-075-09-014-01-301	Kotha Kunta	Hajilapur	Nawabpet	Jadcherla	13.55	G.O.Ms.No.74, dt.28.04.2015	21	1058881	952463.46	31.05.2015	G.Nara yanna	1	1	1739	4347	Desilting Completed
144	07-075-09-008-01-305	Hanuman cheruvu	Guru Kunta	Nawabpet	Jadcherla	20.05	G.O.Ms.No.74, dt.28.04.2015	35	1642342	1264439.11	6.06.2015	G.Nara yanna	1	1	891	2227	Desilting in progress
145	07-075-09-023-01-305	Ramdev Cheru	Karkonda	Nawabpet	Jadcherla	6.35	G.O.Ms.No.58, dt.04.04.2015	46	486426	374061.59	22.05.2015	M.Haralingam	1	1	372	930	Desilting Completed
146	07-075-09-004-01-301	Nalla Kunta	Kakarjala	Nawabpet	Jadcherla	11.35	G.O.Ms.No.30, dt.16.02.2015	27	850948	663824.53		P. Ramakrishna	1	1	0	0	Desilting in progress

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No.of Excavators	No.of Dozers	No.of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
147	07-083-16-003-01-302	Anmas Cheru	Anmas Palli (Kadtal)	Amangal	Kalwakurthy	8.45	G.O.Ms.No.42, dt.09.03.2015	32.07	636167	528082.23	08.04.2015	Chiluka Ramchandra Reddy	1	1	936	2340	Desilting Completed
148	07-083-16-012-01-302	Palle Cheruvu	Vittaipally	Amangal	Kalwakurthy	34.10	G.O.Ms.No.40, dt.05.03.2015	56	2251592	1787764.05	15.04.2015	V. Venkat Naik	1	1	2760	6900	Desilting in progress
149	07-083-16-005-01-302	Nagireddy Cheruvu	Ekwaipally h/o Mudvin	Amangal	Kalwakurthy	11.40	G.O.Ms.No.40, dt.05.03.2015	12.22	838865	712951.36	07.05.2015	T. Anjaiah Goud	1	1	1600	4000	Desilting Completed
150	07-083-16-005-01-303	Nalla Kunta	Mudvin	Amangal	Kalwakurthy	5.71	G.O.Ms.No.40, dt.05.03.2015	9.09	433320	341022.84	11.05.2015	D. Venkatram Reddy	1	1	1068	2670	Desilting Completed
151	07-083-16-016-01-401	Mangalikunta	Polepally	Amangal	Kalwakurthy	19.94	G.O.Ms.No.40, dt.05.03.2015	32	1636175	1276216.50	11.05.2015	S. Shankar	1	1	2076	5190	Desilting Completed
152	07-083-16-008-01-303	Vemula Cheru	Shettipally	Amangal	Kalwakurthy	29.80	G.O.Ms.No.58, dt.04.04.2015	70	2567711	1978421.33	16.05.2015	E. Papi Reddy	1	1	1160	2900	Desilting in progress
153	07-083-16-008-01-305	Veeranna Cheru	Shettipally	Amangal	Kalwakurthy	10.45	G.O.Ms.No.58, dt.04.04.2015	40.01	807822	621215.12	16.05.2015	D. Venkat Ram Reddy	1	1	1680	4200	Desilting Completed
154	07-083-16-015-01-301	Oora Cheruvu	Singampally	Amangal	Kalwakurthy	5.99	G.O.Ms.No.40, dt.05.03.2015	10.01	509952	535449.60	21.05.2015	A. Srisailam	1	1	340	850	Jungle clearance in progress
155	07-083-16-013-03-315	Ravula Cheru	Jangareddypally H/o. Amangal	Amangal	Kalwakurthy	12.17	G.O.Ms.No.74, dt.28.04.2015	21.25	1076926	807586.81	27.05.2015	Sanjanna Gari Raghavendar Reddy	1	1	120	300	Jungle clearance in progress
156	07-083-16-003-01-301	Devarcheru	Kadtal	Amangal	Kalwakurthy	11.92	G.O.Ms.No.74, dt.28.04.2015	37	1052197	809139.49	09.06.2015	D. Venkat Ram Reddy	1		0		Desilting in progress
157	07-083-16-003-09-322	Tette Kunta	Velugurallathanda H/o. Mysigandi	Amangal	Kalwakurthy	6.80	G.O.Ms.No.74, dt.28.04.2015	15	621094	477621.29	09.06.2015	D. Venkat Ram Reddy	1		0		Desilting in progress
158	07-083-20-012-01-303	Nalla Cheruvu	Suddakal	Kalwakurthy	Kalwakurthy	26.88	G.O.Ms.No.30, dt.16.02.2015	62.32	2141649	1656565.50	28.03.2015	S. Surya Kumar Reddy	1	1	0	0	Stand still condition
159	07-083-20-018-01-315	Lingala Kunta	Raghupathipeta	Kalwakurthy	Kalwakurthy	11.45	G.O.Ms.No.23, dt.04.02.2015	17	974500	798115.50	29.03.2015	A. Jangaiah Goud	1	1	0	0	Desilting in progress
160	07-083-20-017-01-101	Golla Cheruvu	Lingasanipally	Kalwakurthy	Kalwakurthy	38.70	G.O.Ms.No.25, dt.04.02.2015	116.3	3274973	2682202.89	29.03.2015	A. Jangaiah Goud	1	1	4200	10500	Desilting Completed

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No.of Excavators	No.of Dozers	No.of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
161	07-083-20-013-02-301	Chowtakunta	Turkalapally	Kalwakurthy	Kalwakurthy	12.35	G.O.Ms.No.40, dt.05.03.2015	40	1059267	918914.12	03.05.2015	S. Surya Kumar Reddy	1	1	952	2379	Desilting Completed
162	07-083-20-002-01-301	Madinoni Cheruvu	Venkatapur	Kalwakurthy	Kalwakurthy	15.70	G.O.Ms.No.31, dt.16.02.2015	42.85	1348903	1069680.08	30.03.2015	K. Santhosh Kumar	1	1	1286	3216	Desilting Completed
163	07-083-20-014-01-306	Gouramma cheruvu	Ellikal	Kalwakurthy	Kalwakurthy	10.36	G.O.Ms.No.31, dt.16.02.2015	15.98	856286	679034.80	02.04.2015	K. Santhosh Kumar	1		0		Jungle clearance in progress
164	07-083-20-005-01-305	Mamidi Kunta	Marcharla	Kalwakurthy	Kalwakurthy	16.00	G.O.Ms.No.40, dt.05.03.2015	25	1324312	1107522.13	06.04.2015	S. Surya Kumar Reddy	1	1	0	0	Complaint to MRO
165	07-081-41-020-01-303	Kotha Cheruvu	Yengampally	Kalwakurthy	Kalwakurthy	20.16	G.O.Ms.No.40, dt.05.03.2015	60.53	1695522	1405587.74	06.04.2015	K. Santhosh Kumar	1	1	1200	3000	Desilting Completed
166	07-083-20-015-01-310	Singasamudram (Peddacheruvu)	Mukurala	kalwakurthy	Kalwakurthy	23.61	G.O.Ms.No.40, dt.05.03.2015	36.7	1852953	1588907.20	08.04.2015	S.Surya Kumar Reddy	1	1	4223	10557	Desilting Completed
167	07-083-20-014-01-303	Malkampalli Cheruvu	Ellikal	Kalwakurthy	Kalwakurthy	3.80	G.O.Ms.No.36, dt.27.02.2015	5.26	271667	230101.95	10.04.2015	K. Santhosh Kumar	1	1	0	0	Desilting in progress
168	07-083-20-013-01-312	ThetteKunta	Panjugal	Kalwakurthy	Kalwakurth y	18.20	G.O.Ms.No.25, dt.04.02.2015	40	1372066	1075699.74	16.04.2015	S Surya Kumar Reddy	1	1	2000	5000	Desilting Completed
169	07-083-20-006-01-308	Devi Cheruvu	Jillela	Kalwakurthy	Kalwakurthy	37.05	G.O.Ms.No.30, dt.16.02.2015	55.6	3201994	2495954.32	16.04.2015	C.B.N. Goud	1	1	3120	7800	Desilting Completed
170	07-083-20-003-01-303	Posani Kunta	Jeedipalli	Kalwakurthy	Kalwakurthy	3.32	G.O.Ms.No.40, dt.05.03.2015	7.91	246428	241499.44	17.04.2015	L. Damodar Reddy	1	1	557	1392	Desilting Completed
171	07-083-20-005-01-301	Chowta Kunta	Marcharla	Kalwakurthy	Kalwakurthy	15.35	G.O.Ms.No.49, dt.25.03.2015	27	1355561	1284122.94	24.04.2015	Rajendar Goud	1	1	734	1836	Desilting Completed
172	07-083-20-007-01-303	Edula cheru	Kalwakurhy	Kalwakurthy	Kalwakurthy	6.50	G.O.Ms.No.36, dt.27.02.2015	37.58	524462	444219.31	28.04.2015	K. Santhosh Kumar	1	1	677	1693	Desilting Completed
173	07-083-20-016-01-101	MadaiahCheruvu	Gundoor	Kalwakurthy	Kalwakurth y	50.40	G.O.Ms.No.25, dt.04.02.2015	176.05			30.04.2015		1	1	4000	10000	Desilting Completed
174	07-083-20-009-01-101	Chowta Cheru	Thotapally	Kalwakurthy	Kalwakurthy	39.42	G.O.Ms.No.74, dt.28.04.2015	159	3334034	2553870.04	27.05.2015	Gaddam Niranjan	1	0	3600	9000	Desilting in progress
175	07-083-20-008-01-305	Kotha Cheru	Tarnikal	Kalwakurthy	Kalwakurthy	16.25	G.O.Ms.No.42, dt.09.03.2015	62.36	1382948	1063487.01	17.06.2015	K. Vijay Kumar Reddy	1	1	400	1000	Desilting in progress
176	07-083-20-004-01-304	Ippakunta	Kurmidda	Kalwakurthy	Kalwakurthy	3.90	G.O.Ms.No.74, dt.28.04.2015	5.2	322417	274054.45		L. Damodar Reddy	1	1	0	0	Desilting in progress
177	07-083-12-004-01-301	Nagula Kunta	Appareddypalli	Madgul	Kalwakurthy	14.45	G.O.Ms.No.36, dt.27.02.2015	21	1187418	983300.85	04.04.2015	Sri Raghavendra Waddera SC & ST LCC Society Ltd.	1	1	1000	2500	Desilting Completed
178	07-083-12-015-01-302	Rangasamudram	Andugal	Madgul	Kalwakurthy	21.00	G.O.Ms.No.36, dt.27.02.2015	49	1649552	1293413.72	19.04.2015	G. Janardhan Reddy	1	1	2000	5000	Desilting Completed

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No.of Excavators	No.of Dozers	No.of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
179	07-083-12-007-01-305	Chakalvanikunta	Kalkonda	Madgul	Kalwakurthy	3.70	G.O.Ms.No.36, dt.27.02.2015	19.76	309161	257840.27	19.05.2015	V. Srikanth Reddy	1		0		Jungle clearance in progress
180	07-083-12-001-01-301	Garla Kunta	Nallavaripally	Madgul	Kalwakurthy	10.20	G.O.Ms.No.49, dt.25.03.2015	18	817952	633094.85	22.05.2015	E. Papi Reddy	1		0		Jungle clearance in progress
181	07-083-17-008-01-101	Kanikal cheruvu	Irvin	Madgul	Kalwakurthy	25.50	G.O.Ms.No.74, dt.28.04.2015	440.05	1846672	1412888.75	24.05.2015	V. Srikanth Reddy	1	1	800	2000	Desilting Completed
182	07-083-12-008-01-101	Kothacheru	Irvin	Madgul	Kalwakurthy	41.30	G.O.Ms.No.74, dt.28.04.2015	360	3600401	2993733.43	03.07.2015	E. Papi Reddy	1				Jungle clearance in progress
183	07-083-15-004-01-302	Thummala Cheruvu	Makthamadharam	Talakondapally	Kalwakurthy	21.20	G.O.Ms.No.31, dt.16.02.2015	33.75	1691828	1285789.28	26.03.2015	T. Venkat Narsimha Reddy	2	1	2860	7150	Desilting Completed
184	07-083-15-003-01-307	Ramanam Kunta	Padkal	Talakondapally	Kalwakurthy	8.95	G.O.Ms.No.31, dt.16.02.2015	15.07	773535	579532.42	28.03.2015	G. Raja Shekar Reddy	1	1	478	1196	Desilting Completed
185	07-083-15-020-01-303	Bollam Kunta	Antharam	Talakondapally	Kalwakurthy	19.10	G.O.Ms.No.36, dt.27.02.2015	33.61	1309444	1096004.63	06.04.2015	K. Manohar Reddy	1	1	2840	7100	Desilting Completed
186	07-083-15-025-01-306	Dokkala Kunta	Sangalpally H/o. Rampur	Talakondapally	Kalwakurthy	16.53	G.O.Ms.No.36, dt.27.02.2015	24.19	1161676	972322.81	06.04.2015	K. Manohar Reddy	1	1	1684	4210	Desilting in progress
187	07-083-15-023-05-301	Pedda kunta	Chowdaripally	Talakondapally	Kalwakurthy	14.99	G.O.Ms.No.40, dt.05.03.2015	24.8	1277631	1046379.79	23.04.2015	K. Manohar Reddy	2	1	1440	3600	Desilting Completed
188	07-083-15-005-01-308	Tettekunta	ravichedu	Talakondapally	Kalwakurthy	10.05	G.O.Ms.No.42, dt.09.03.2015	18.04	887197	686246.88	26.04.2015	V. Venkat Naik	1	1	4400	11000	Desilting Completed
189	07-083-15-026-01-301	Muddamonikunta	Khanpur	Talakondapally	Kalwakurthy	12.45	G.O.Ms.No.40, dt.05.03.2015	15.24	1080171	970209.59	26.04.2015	T. Anjaiah Goud	1	1	328	820	Desilting Completed
190	07-083-15-003-01-309	Mohammad Khan Kunta	Padkal	Talakondapally	Kalwakurthy	10.10	G.O.Ms.No.40, dt.05.03.2015	17.12	759037	621727.21	30.04.2015	G. Raja Shekar Reddy	1	1	2304	5760	Desilting Completed
191	07-083-15-015-01-101	Chukkai Cheruvu	Yadavalli H/O Chukkapor	Talakondapally	Kalwakurthy	48.86	G.O.Ms.No.40, dt.05.03.2015	110	4472716	3459645.83	01.05.2015	V. Venkat Naik	1		0		Jungle clearance completed
192	07-083-15-025-02-402	Burgukunta	Jangareddy Palli	Talakondapally	Kalwakurthy	14.25	G.O.Ms.No.42, dt.09.03.2015	23.97	1172155	968200.03	01.05.2015	K. Manohar Reddy	1	1	1600	4000	Desilting Completed
193	07-083-15-024-01-302	Ram Kunta	Medakpally	Talakondapally	Kalwakurthy	6.22	G.O.Ms.No.40, dt.05.03.2015	10.23	534649	441620.07	14.05.2015	K. Manohar Reddy	1	1	711	1778	Desilting Completed
194	07-083-15-004-01-304	Mallamma Kunta	Maktamadharam	Talakondapally	Kalwakurthy	7.65	G.O.Ms.No.42, dt.09.03.2015	11.86	694187	568816.83	13.05.2015	T. Venkat Narsimha Reddy	1	1	1160	2900	Desilting Completed
195	07-083-15-007-01-302	Bapani Cheru	Nyayamanthapor	Talakondapally	Kalwakurthy	23.65	G.O.Ms.No.42, dt.09.03.2015	42.53	2124258	1643113.56	16.05.2015	V. Venkat Naik	1	1	2400	6000	Desilting in progress
196	07-083-15-017-01-301	Polkam Kunta	Badanapur	Talakondapally	Kalwakurthy	6.75	G.O.Ms.No.49, dt.25.03.2015	12.2	529077	414796.37	31.05.2015	N.Raghunath Yadav	1	1	590	1475	Desilting Completed
197	07-083-15-023-01-101	Sahadevsamudram	Veljal	Talakondapally	Kalwakurthy	98.00	G.O.Ms.No.49, dt.25.03.2015	353			01.06.2015		1	1	1000	2500	Desilting in progress
198	07-083-15-018-01-101	Nalla Cheruvu	Chandradhana	Talakondapally	Kalwakurthy	32.55	G.O.Ms.No.40, dt.05.03.2015	105	2966609	2325821.46	03.06.2015	N.Raghunath Yadav	1	1	800	2000	Desilting in progress

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No. of Excavators	No. of Dozers	No. of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
199	07-083-19-014-01-302	Gonemoni Cheruvu	Veldanda	Veldanda	Kalwakurthy	8.97	G.O.Ms.No.23, dt.04.02.2015	50.56	712900	539665.30	25.03.2015	V. Venkat Naik	1	1	598	1495	Desilting Completed
200	07-083-19-001-01-308	Mysamma Cheruvu	Kuppagandla	Veldanda	Kalwakurthy	8.82	G.O.Ms.No.23, dt.04.02.2015	25.08	612998	447365.94	02.04.2015	J. Bheemla Naik	1	1	1840	4600	Desilting Completed
201	07-083-19-002-01-307	Talla Cheruvu	Peddapur	Veldanda	Kalwakurthy	8.77	G.O.Ms.No.36, dt.27.02.2015	13	596130	447037.89	03.04.2015	B. Madhu Naidu	1	1	1200	3000	Desilting Completed
202	07-083-19-018-01-301	Nakkalakunta	tandra	Veldanda	Kalwakurthy	9.46	G.O.Ms.No.36, dt.27.02.2015	17.14	674062	505479.09	08.04.2015	B. Madhu Naidu	1	1	3000	7500	Desilting Completed
203	07-083-19-001-01-301	Seri Kunta	Kuppagandla	Veldanda	Kalwakurthy	5.55	G.O.Ms.No.36, dt.27.02.2015	14.16	394128	287713.44	29.04.2015	J. Bheemla Naik	1	1	520	1300	Desilting Completed
204	07-083-19-001-01-403	PeerlaKunta	Kuppagandla	Veldanda	Kalwakurthy	9.96	G.O.Ms.No.23, dt.04.02.2015	20.23	735884	535723.55	01.05.2015	J. Bheemla Naik	1	1	1960	4900	Desilting Completed
205	07-083-19-012-01-401	Mondikunta	Potepally	Veldanda	Kalwakurthy	12.15	G.O.Ms.No.36, dt.27.02.2015	25.69	1032354	917865.94	01.05.2015	Khanapuram Ramulu	1		0		Jungle clearance completed
206	07-083-19-002-01-301	Peddacheru	Peddapoor	Veldanda	Kalwakurthy	12.75	G.O.Ms.No.36, dt.27.02.2015	45.62	961315	749825.70	01.05.2015	S. Shankar	1	1	2000	5000	Desilting in progress
207	07-083-19-020-01-303	Makhta Kunta	Jupally	Veldanda	Kalwakurthy	10.35	G.O.Ms.No.36, dt.27.02.2015	46.24	852517	647742.42	02.05.2015	J. Bheemla Naik	1	1	676	1690	Desilting Completed
208	07-083-19-016-01-301	Appaiah Kunta	Rachur	Veldanda	Kalwakurthy	5.95	G.O.Ms.No.36, dt.27.02.2015	25.68	502408	401474.23	02.05.2015	Khanapuram Ramulu	1	1	304	760	Desilting Completed
209	07-083-19-012-01-404	Kummarikunta	Potepally	Veldanda	Kalwakurthy	2.45	G.O.Ms.No.36, dt.27.02.2015	14.82	200088	178478.50	02.05.2015	B. Madhu Naidu	1	1	212	530	Desilting Completed
210	07-083-19-003-01-301	Edulacheru	Cherkur	Veldanda	Kalwakurthy	9.46	G.O.Ms.No.36, dt.27.02.2015	50	645056	508949.18	02.05.2015	B. Madhu Naidu	1	1	1520	3800	Desilting Completed
211	07-083-19-008-01-301	Bandamkunta	Bhairapur	Veldanda	Kalwakurthy	14.80	G.O.Ms.No.36, dt.27.02.2015	26	1094280	863386.92	02.05.2015	B. Madhu Naidu	1	1	1472	3680	Desilting Completed
212	07-084-12-002-01-302	Gampa Cheruvu	Mogiligidda	Farooqnagar	Shadnagar	21.53	G.O.Ms.No.25, dt.04.02.2015	42.08	1904180	1542385.80	23.03.2015	A. Bhoopal Reddy	1	1	380	950	Desilting Completed
213	07-084-12-027-01-302	Kotha Kunta	Annaram	Farooqnagar	Shadnagar	21.52	G.O.Ms.No.25, dt.04.02.2015	46	1742859	1394287.20	27.03.2015	A. Bhoopal Reddy	1	1	600	1500	Desilting Completed
214	07-084-12-019-01-302	Banda cheruvu	Kishannagar	Farooqnagar	Shadnagar	6.72	G.O.Ms.No.30, dt.16.02.2015	13	485376	399949.82	31.03.2015	A. Bhoopal Reddy	1		0		Jungle clearance completed
215	07-084-12-003-01-306	Pulicherla Kunta	Elikatta	Farooqnagar	Shadnagar	14.57	G.O.Ms.No.31, dt.16.02.2015	22	1164937	934279.47	01.04.2015	A. Bhoopal Reddy	1	1	1600	4000	Desilting Completed
216	07-084-13-011-01-307	Mamidla Kunta	Burgula	Farooqnagar	Shadnagar	24.94	G.O.Ms.No.25, dt.04.02.2015	49	2016314	1574741.23	02.04.2015	Sri D. Mahipal Reddy	1	1	3200	8000	Desilting Completed
217	07-084-12-005-01-301	Oora Kunta	Nagulapally	Farooqnagar	Shadnagar	24.00	G.O.Ms.No.25, dt.04.02.2015	43	1840403	1488886.03	10.04.2015	A. Bhoopal Reddy	1	1	2040	5100	Desilting Completed
218	07-084-12-021-01-302	Pedda Cheruvu	Kandivanam	Farooqnagar	Shadnagar	20.41	G.O.Ms.No.31, dt.16.02.2015	52.54	1771179	1388604.34	07.04.2015	A. Bhoopal Reddy	1	1	904	2260	Desilting Completed
219	07-084-12-035-01-302	Godumakunta	Serigudem	Farooqnagar	Shadnagar	12.70	G.O.Ms.No.30, dt.16.02.2015	24	1066081	844336.15	07.04.2015	N.Raghunath Yadav	1	1	340	850	Desilting Completed
220	07-084-12-003-01-301	GiddaKunta	Vithyal	Farooqnagar	Shadnagar	13.20	G.O.Ms.No.25, dt.04.02.2015	23.8	927369	740040.46	20.04.2015	A. Bhoopal Reddy	1	1	1360	3400	Desilting Completed

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No.of Excavators	No.of Dozers	No.of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
221	07-084-12-036-01-304	Errakunta	Madhurapur	Farooqnagar	Shadnagar	11.55	G.O.Ms.No.74, dt.28.04.2015	15	983442	771510.25	22.07.2015	M/s. Laxmi Prasanna Contractors	1	0	0	0	Jungle clearance in progress
222	07-084-12-028-01-301	Ooracheru	Chikammari	Farooqnagar	Shadnagar	25.10	G.O.Ms.No.74, dt.28.04.2015	36.2	2214912	1798508.54	24.07.2015	C. Raju Yadav	1	0	0	0	Jungle clearance in progress
223	07-084-12-002-01-303	Giddakunta	Mogillagedda	Farooqnagar	Shadnagar	20.00	G.O.Ms.No.74, dt.28.04.2015	39.06	1705770	1412548.14	23.08.2015	K. Prashanth Kumar Yadav	1	0	0	0	Desilting in progress
224	07-084-12-024-01-303	Nallacheru	Kamsanpally	Farooqnagar	Shadnagar	30.35	G.O.Ms.No.74, dt.28.04.2015	31	2564635	2123774.24	23.08.2015	K. Prashanth Kumar Yadav	1	0	0	0	Desilting in progress
225	07-084-14-007-01-305	Kotha Cheruvu	Alwal	Keshampet	Shadnagar	25.52	G.O.Ms.No.23, dt.04.02.2015	39	2145461	1680110.51	26.03.2015	B. Harish Reddy	1	0	0	0	Desilting in progress
226	07-084-14-007-01-304	Veeramoni Kunta	Alwal	Keshampet	Shadnagar	14.30	G.O.Ms.No.36, dt.27.02.2015	36.69	1105690	923361.72	30.03.2015	M/s BVR Projects	1	1	2000	5000	Desilting Completed
227	07-084-14-012-01-301	Malloni Kunta	Chintakuntapally	Keshampet	Shadnagar	34.15	G.O.Ms.No.25, dt.04.02.2015	57	2690213	2133338.91	03.04.2015	B. Harish Reddy	1	1	4400	11000	Desilting Completed
228	07-084-14-010-01-308	Thammidi Kunta	Ippalapally	Keshampet	Shadnagar	13.55	G.O.Ms.No.36, dt.27.02.2015	18	983503	833322.09	07.04.2015	G. Srinivas Reddy	1	1	800	2000	Desilting in progress
229	07-084-14-004-01-303	Chennamcheru	Bhaikhan Palli	Keshampet	Shadnagar	15.80	G.O.Ms.No.42, dt.09.03.2015	22	1218357	996859.70	09.04.2015	K. Chenna Keshava Chary	1	1	1600	4000	Desilting Completed
230	07-084-14-008-01-304	Nayononicheruv u	Vemulanarva	Keshampet	Shadnagar	16.50	G.O.Ms.No.25, dt.04.02.2015	35	1248115	989755.20	10.04.2015	B. Harish Reddy	1	1	2914	7285	Desilting Completed
231	07-084-14-017-01-304	Burgu Kunta	Lemamidi	Keshampet	Shadnagar	16.55	G.O.Ms.No.36, dt.27.02.2015	25	1336740	1090111.47	15.04.2015	P. Ram Reddy	1	0	0	0	Desilting in progress
232	07-084-14-011-01-301	UppaloniKunta	Pomalpally	Keshampet	Shadnaga r	17.40	G.O.Ms.No.23, dt.04.02.2015	25	1353131	1085211.06	16.04.2015	B. Harish Reddy	1	1	1824	4560	Desilting Completed
233	07-084-14-016-01-306	Nancheru	Kakunoor	Keshampet	Shaadnagar	16.20	G.O.Ms.No.42, dt.09.03.2015	30	1218948	997343.25	16.04.2015	K. Chenna Keshava Chary	1	1	2600	6500	Desilting Completed
234	07-084-14-014-01-301	Kothacheruvu	Chowlapally	Keshampet	Shadnagar	19.60	G.O.Ms.No.25, dt.04.02.2015	35	1373363	1101437.13	18.04.2015	B. Harish Reddy	1	1	3600	9000	Desilting Completed
235	07-084-14-013-01-304	Mogulla Cheru	Keshampet	Keshampet	Shadnagar	22.00	G.O.Ms.No.42, dt.09.03.2015	45	1672802	1371697.64	19.04.2015	K. Chenna Keshava Chary	1	0	0	0	Jungle clearance completed
236	07-084-14-006-01-301	Chowta Cheru	Kothapet	Keshampet	Shadnagar	27.20	G.O.Ms.No.42, dt.09.03.2015	77	2181592	1808539.77	21.04.2015	K. Chenna Keshava Chary	1	1	4964	12409.6	Desilting Completed
237	07-084-14-005-01-301	Konaipallykunta	Santhapur	Keshampet	Shadnagar	15.55	G.O.Ms.No.23, dt.04.02.2015	29	1167876	947147.44	29.04.2015	B. Harish Reddy	1	0	0	0	Jungle clearance completed
238	07-084-14-013-01-303	KasulavaniKunta	Keshampet	Keshampet	Shadnagar	29.65	G.O.Ms.No.25, dt.04.02.2015	58	2426651	2009995.02	06.05.2015	Beesam Janardhan Reddy	1	1	3642	9106	Desilting Completed
239	07-084-14-003-01-303	Elka cheru	Eklaskhanpet	Keshampet	Shadnagar	19.55	G.O.Ms.No.42, dt.09.03.2015	32	1341318	1103502.32	24.05.2015	K. Chenna Keshava Chary	1	1	2800	7000	Desilting Completed
240	07-084-14-003-01-302	Gollavani Kunta	Eklaskhanpet	Keshampet	Shadnagar	20.05	G.O.Ms.No.31, dt.16.02.2015	16.2	1658346	1657516.83	24.05.2015	N.Raghunath Yadav	1	1	1400	3500	Desilting Completed
241	07-084-11-033-01-306	Marri Chettu Kunta	Chegireddy Ghanpur	Kondurg	Shadnagar	15.85	G.O.Ms.No.23, dt.04.02.2015	25	1191727	1038351.74	01.04.2015	G. Srinivas Reddy	1	1	1620	4050	Desilting Completed
242	07-084-11-027-01-301	Annareddy Cheruvu	Veerannapet	Kondurg	Shadnagar	25.70	G.O.Ms.No.25, dt.04.02.2015	35	1853609	1664540.88	01.04.2015	P.S. Reddy	1	1	3200	8000	Desilting in progress

Sl. No.	Unique ID of the tank	Name of the Tank	Village	Mandal	Constituency	Adiministrative Approval Rs. in Lakhs	Ref to Adm Approval	Ayacut in Ac.	ECV Rs. in lakhs	Agreement Value Rs. in lakhs.	Date of Grounding	Name of the Agency	Machinary Deployed		Desiltation		Remarks
													No.of Excavators	No.of Dozers	No.of Tractor Trips	Quantity in Cum	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
243	07-084-11-037-06-301	Yerra Kunta	Yedira Mustipally H/o.	Kondurg	Shadnagar	17.40	G.O.Ms.No.40, dt.05.03.2015	25	1457765	1202656.13	08.04.2015	Vadthya Ravi	1	1	1080	2700	Desilting Completed
244	07-084-16-036-01-101	Jarka cheruvu	Jakaram	Kondurg	Shadnagar	47.88	G.O.Ms.No.31, dt.16.02.2015	116	3775606	3066547.19	08.04.2015	Mohd. Shahbazullah	1	1	800	2000	Desilting in progress
245	07-084-11-034-01-301	Nallakunta	Gunjalpad	Kondurg	Shadnagar	17.20	G.O.Ms.No.40, dt.05.03.2015	25.67	1443389	1245644.71	10.04.2015	K. Krishnaiah	1	1	800	2000	Desilting Completed
246	07-084-11-036-01-303	Pavancheruvu	Jakaram	Kondurg	Shadnagar	20.10	G.O.Ms.No.25, dt.04.02.2015	35.94	1512730	1313049.64	16.04.2015	K. Krishnaiah	1	1	3434	8586	Desilting Completed
247	07-084-11-030-01-308	Boyonikunta	Chegireddy Ghanpur	Kondurg	Shadnagar	12.20	G.O.Ms.No.40, dt.05.03.2015	19.26	992345	818684.63	16.04.2015	Vadthya Ravi	1	1	300	750	Desilting Completed
248	07-084-11-031-01-301	Peddacheru	Peddaelkicherla	Kondurg	Shadnagar	38.25	G.O.Ms.No.36, dt.27.02.2015	58	2678738	2175671.00	18.04.2015	Mohd. Shahbazullah	1	1	4000	10000	Desilting in progress
249	07-084-16-029-01-101	Yeticheruvu	Raviryala	Kondurg	Shadnagar	33.15	G.O.Ms.No.25, dt.04.02.2015	100	2063713	1750028.62	20.04.2015	K. Krishnaiah	1	1	2400	6000	Desilting in progress
250	07-084-11-031-01-308	Pathronikunta	Galidgudem	Kondurg	Shadnagar	16.35	G.O.Ms.No.40, dt.05.03.2015	30	1328219	1077716.90	27.04.2015	Mohd. Shahbazullah	1	1	1464	3660	Desilting Completed
251	07-084-11-028-01-301	Ooracheruvu	Gurrampally	Kondurg	Shadnagar	40.30	G.O.Ms.No.23, dt.04.02.2015	80	2826282	2543936.43	11.05.2015	M. Bachi Reddy	1	1	2200	5500	Desilting in progress
252	07-084-11-036-01-304	Katavanikunta	Jakkaram/ Malkapad	Kondurg	Shadnagar	8.80	G.O.Ms.No.36, dt.27.02.2015	30	748870	608232.21	25.05.2015	Mohd. Shahbazullah	1	1	900	2250	Desilting Completed
253	07-084-11-031-01-307	Malonicheruvu	Galidgudem	Kondurg	Shadnagar	16.20	G.O.Ms.No.40, dt.05.03.2015	28.34	1075279	872481.38	25.05.2015	Mohd. Shahbazullah	1	1	1200	3000	Desilting in progress
254	07-084-11-031-01-309	Ongonikunta	Galidgudem	Kondurg	Shadnagar	8.50	G.O.Ms.No.40, dt.05.03.2015	25.67	716072	603075.84	25.05.2015	K. Krishnaiah	1	1	87	218	Desilting Completed
255	07-084-11-016-01-303	Manjulavanikunta	Parvathapur	Kondurg	Shadnagar	23.05	G.O.Ms.No.25, dt.04.02.2015	56.15	1587430	1387413.82	09.06.2015	M. Bachi Reddy	1		0		Jungle clearance in progress
256	07-084-13-016-01-304	Gotla Cheruvu	Siddapur	Kothur	Shadnagar	10.90	G.O.Ms.No.36, dt.27.02.2015	20	826123	660981.01	06.04.2015	M. Sayulu	1	1	320	800	Desilting Completed
257	07-084-13-011-01-305	Nagulacheru	Penjarla	Kothur	Shadnagar	16.80	G.O.Ms.No.42, dt.09.03.2015	40	1283561	1050209.61	20.04.2015	K. Shiva Raj	1	1	232	580	Desilting Completed
258	07-084-13-010-11-302	Lingam Kunta	Maika Guda	Kothur	Shadnagar	12.35	G.O.Ms.No.42, dt.09.03.2015	50	919972	735057.63	20.04.2015	Mende Krishnaiah	1	1	272	680	Desilting Completed
259	07-084-13-005-01-303	Chintal Cheru	Gudoor	Kothur	Shadnagar	19.00	G.O.Ms.No.42, dt.09.03.2015	28	1461400	1166781.76	23.04.2015	K. Shiva Raj	1	1	288	720	Desilting Completed
260	07-084-13-010-01-309	Chinnaiah Cheruvu	Nandigam	Kothur	Shadnagar	19.40	G.O.Ms.No.42, dt.09.03.2015	50	1477359	1218082.50	07.05.2015	Sri Ratna SC LCCS	1		0		Desilting in progress
261	07-084-13-003-01-305	Kappala Kunta	Chegur	Kothur	Shadnagar	12.50	G.O.Ms.No.58, dt.04.04.2015	25	938565	768684.74	25.05.2015	Mende Krishnaiah	1		0		Desilting in progress
					Total:	6252.86		14497.21					286	211	422636	1056594	